


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		152		Date - site bills Register		10/03/22	
Company Name:		Serenne Const LLP		Site:		Sou-III	
Name of Contractor		Priyanka Devi					
Nature of work		Tiles, Granite laying work					
Work done		From Date		10/02/22		To Date	
						8/3/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles & Granite	}	}	}	}		
2.	laying in villa's						
3.							
4.	V.No: 104, 106						
5.	107						
6.	4'x2'-tiles						
7.	Stair case granite						
8.	& Bathroom tiles						
9.	etc,						
10.							
11.	Total:						
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		APPROVED BY		Approved by Design Team		Approved by M.D.	
Date:		10 MAR 2022		Date:		Date:	
Sign:		[Signature]		Sign:		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name:		Serene constructions LLP		Approved by:			
Project:		Silver Oak villas Part-III		Sign:			
Work Description:		Tiles Laying work					
Contractor Name:		Priyanka Devi					
Prepared By:		K.Purushotham					
Date:		10-03-2021					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Tiles Laying Work	BUA 2040 Sft ( 68% Sft)	4161.00	Sft	17.00	70737.00	
	V.no:104, 106, 107 (duplex - 3Bhk) Flooring work						
	(2' X 4' Tiles)	Skirting 2040 Sft(14% RA)	856.80	RA	17.00	14565.60	
2	Ceramics Tiles For Bathroom	(180 Sft Per Toilet)	2160.00	Sft	16.00	34560.00	
	V.no 104, 106, 107	Ceramic tiles	180.00	Sft	14.00	2520.00	
3	Kitchen & Utility	Threads	3.00	Lunsum	20000.00	60000.00	
	V.no 104, 106, 107	Raisers					
4	Staircase Granite Fixing	Platform granite	3.00	Lunsum	5500.00	16500.00	
	V.no 104, 106, 107	Platform Parti					
5	Kitchen Platform Granite	Cutting and Fixing, Edge Polishing	3.00	Lunsum	2750.00	8250.00	
6	Main Door Granite 6" cladding with cross cutting work	SUBA 2040@70%	4284.00	Sft	0.90	3855.60	
	V.no 128 & 129 (duplex 3bhk)	Bath rooms tiles shifting - 2-bathrooms	12.00	Nos	200.00	2400.00	
		Kitchen Dado & Utility Tiles Shifting	2.00	Nos	200.00	400.00	
		Kitchen Platform Shifting	2.00	Nos	150.00	300.00	
8	Staircase Granite Lifting charges	G Floor to F Floor Shifting charge	12.00	Nos	200.00	2400.00	
	V.no 104, 106, 107 (duplex 3bhk)	F Floor to S Floor Shifting charge	12.00	Nos	225.00	2700.00	
Amt in Words - Two Lacs Nineteen Thousand One Hundred Eighty Eight Only.						Grand Total Amount	2,19,188.20

**APPROVED BY**  
  
 10 MAR 2022  
 Project Manager  
 K. Purushotham (S.O.V.I.L.L.P)

MEASUREMENT SHEET

Company Name:		Serene constructions LLP		Approved by:					
Project:		Silver Oak villas Part-III		Sign:					
Work Description:		Tiles Laying work							
Contractor Name:		Priyanka Devi							
Prepared By:		K. Purshotham							
Date:		10-03-2021							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Tiles Laying Work	BUA 2040 SF (68% SF)	1387.00	1.00	1.00	3.00	4161.00	SF	4,161.00
	V.no:104, 106, 107 (duplex - 3Bhk) Flooring work								
	(2' X 4' Tiles)	Skirting 2040 SF(14% Rft)	285.60	1.00	1.00	3.00	856.80	Rft	856.80
2	Ceramics Tiles For Bathroom	(180 SF Per Toilet)	180.00	1.00	1.00	12.00	2160.00	SF	2,160.00
3	Kitchen & Utility	Ceramic tiles	60.00	1.00	1.00	3.00	180.00	SF	180.00
4	Staircase Granite Fixing	Threads	1.00	1.00	1.00	3.00	3.00	Nos	3.00
	V.no 104, 106, 107	Raisers							
	With Chamfering work								
5	Kitchen Platform Granite.	Platform granite	1.00	1.00	1.00	3.00	3.00	Lumsum	3.00
		Platform Pati							
		Edge Polishing with chamfering							
		Sink Cutting							
6	Main Door Granite 6" cladding with cross cutting work	Cutting and Fixing	1.00	1.00	1.00	1.00	3.00	Lumsum	3.00
		Edge Polishing							
7	Tiles Shifting for Duplex villa	SUBA 2040@70%	1428.00	1.00	1.00	3.00	4284.00	SF	4,284.00
	V.no 104, 106, 107	Bath rooms tiles shifting - 4-bathrooms	4.00	1.00	1.00	3.00	12.00	Nos	12.00
		Kitchen Dado & Utility Tiles Shifting	1.00	1.00	1.00	2.00	2.00	Nos	2.00
		Kitchen Platform Shifting	1.00	1.00	1.00	2.00	2.00	Nos	2.00
8	Staircase Granite Lifting charges	G Floor to F.Floors Shifting charges	1.00	1.00	1.00	12.00	12.00	Nos	12.00
	V.no 104, 106, 107 (duplex 3Bhk)	F.Floor to S.Floors Shifting charge	1.00	1.00	1.00	12.00	12.00	Nos	12.00

**Allowance for Labour Charges**

Priyanka Devi  
A.S Rao Nagar, Sainakpuri.  
HYDERABAD

Date: 10-03-22

**In favor of:** M/s. Serene Construction LLP  
**Project / Site:** Silver Oak Villas Part-III  
**Location:** Cherlapally  
**Type of Work:** Tiles Laying Work  
**Towards:** Allowance For Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards : Completed work: Floor Tiles & Bathroom Tiles Laying Work Completed in <b>Villa No 104, 106, 107.</b> <b>Total amount = 2,19, 188/-.</b> Work Done from Date:10.02.22 To Date: 08.03.22	Rs 87, 675/-.

Amount in words: Rs. Eighty Seven Thousand and Six Hundred Seventy Five Only/-

Sign: \_\_\_\_\_

**Allowance for Equipment**

Priyanka Devi  
A.S Rao Nagar , Sainakpuri  
HYDERABAD

Date: -10-03-22

**In favor of:** M/s. Serene Construction LLP  
**Project / Site:** Silver Oak Villas Part-III  
**Location:** Cherlapally

**Type of Work:** Tiles Laying Work  
**Towards:** Allowance for Equipment

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards : Completed work: Floor Tiles & Bathroom Tiles Laying Work Completed in <b>Villa No 104, 106, 107.</b> <b>Total amount = 2,19, 188/-.</b> Work Done from Date:10.02.22 To Date: 08.03.22	Rs 87, 675/-.

Amount in words: Rs. Eighty Seven Thousand and Six Hundred Seventy Five Only/-

Sign: \_\_\_\_\_

**Bill for Consumables Allowance**

Priyanka Devi  
A.S Rao Nagar, Sainkपुरi  
HYDERABAD

Date: - 10-03-22

**In favor of:** M/s. Serene Construction LLP  
**Project / Site:** Silver Oak Villas Part-III  
**Location:** Cherlapally

**Type of Work:** Tiles Laying Work  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards : Completed work: Floor Tiles & Bathroom Tiles Laying Work Completed in <b>Villa No 104, 106, 107.</b> <b>Total amount = 2,19, 188/-.</b> Work Done from Date:10.02.22 To Date: 08.03.22	Rs 43, 838/-.

Amount in words: Rs. Forty Three Thousand Eight Hundred and Thirty Eight Only/-

Sign: \_\_\_\_\_