

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		519		Date - site bills Register		10/03/2022	
Company Name:		Innapoels		Site:		GULL	
Name of Contractor		Vaigathi Construction & developer's					
Nature of work		Civil work					
Work done		From Date		To Date			
		10/01/2022		21/01/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	04 tank with wall mesh	55.14	13/-	sqft	716.78		
2.	TS u mesh	71.01	13/-	sqft	923.07		
3.	04 - plastering	110.27	16/-	sqft	1764.28		
4.	TS - plastering	142.01	16/-	sqft	2272.17		
5.	04 - wast + dm	55.14	13/-	sqft	716.78		
6.	TS - diff	92.60	13/-	sqft	1203.80		
7.	AVT fan	671.32	13/-	sqft	8727.16		
8.		110.27	16/-	sqft	1764.28		
9.		182.20	16/-	sqft	2915.12		
10.		1342.65	16/-	sqft	21482.37		
11.							
Total:		Aecl. data -		201.	8,515.81	51095	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/3/22		Date:		Date:			
Sign: Naluy		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Sravan Cont. - STP,ETP - Brickwork and plastering  
Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRC		Approved by:		V Ramesh Reddy			
Project:		Imnapolis		Sign:					
Work Description :		Brickwork & Plastering		Work start date:		10-01-2022			
Contractor:		Vasanthi Construction and Developers		Work end date:		21-02-2022			
Prepared By:		Abdul Rahman		Date :		23-02-2022			
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	STP Internal Brickwork	OG tank Baffle wall Brickwork	55.14	sft	13.00	716.78			
		TS tank Baffle wall Brickwork	71.01	sft	13.00	923.07			
2	STP Internal Brickwork Plastering	OG tank Baffle wall Plastering	110.27	sft	16.00	1,764.38			
		TS tank Baffle wall Plastering	142.01	sft	16.00	2,272.17			
		OG tank Baffle wall Brickwork	55.14	sft	13.00	716.78			
3	ETP Internal Brickwork	TS tank Baffle wall Brickwork	93.60	sft	13.00	1,216.78			
		ANT tank Baffle wall brickwork	671.32	sft	13.00	8,727.21			
		OG tank Baffle wall Plastering	110.27	sft	16.00	1,764.38			
4	ETP Internal Plastering	TS tank Baffle wall Plastering	187.20	sft	16.00	2,995.14			
		ANT tank Baffle wall Plastering	1,342.65	sft	16.00	21,482.37			
Note:		only labor rates included and Work done with contractor materials				Amount	42,579		
		Add 20% as the site is faraway from city				20%	8,515.81		
						Total Amount	51,095		

Sravan Cont. - STP,ETP - Brickwork and plastering  
Measurement Sheet

MEASUREMENT SHEET											
Company Name:		GVRC		Approved by:		V Ramresh Reddy					
Project:		Himapolis		Sign:							
Work Description:		Brickwork & Plastering		Work start date:		10-01-2022					
Contractor:		Vasanthi Construction and Developers		Work end date:		21-02-2022					
Prepared By:		Abdul Rahman		Date:		23-02-2022					
S No.	Item Head	Item Description	Length	width	Height	Nos.	Quantity	Units	Item Head Total		
1	STP Brickwork	OG tank Baffle wall Brickwork	6.72	1.00	8.20	1.00	55	Sq			
		TS tank Baffle wall Brickwork	7.22	1.00	9.84	1.00	71	Sq			
2	STP Plastering	OG tank Baffle wall Plastering	6.72	1.00	8.20	2.00	110	Sq			
		TS tank Baffle wall Plastering	7.22	1.00	9.84	2.00	142	Sq			
3	ETP Brickwork	OG tank Baffle wall Brickwork	6.72	1.00	8.20	1.00	55	Sq			
		TS tank Baffle wall Brickwork	9.84	1.00	9.51	1.00	94	Sq			
		ANT tank Baffle wall brickwork	26.24	1.00	12.79	2.00	671	Sq			
4	ETP Plastering	OG tank Baffle wall Plastering	6.72	1.00	8.20	2.00	110	Sq			
		TS tank Baffle wall Plastering	9.84	1.00	9.51	2.00	187	Sq			
		ANT tank Baffle wall Plastering	26.24	1.00	12.79	4.00	1,343	Sq			
Note : Add 20 % on bill amount as site is very far from city											