

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		520		Date - site bills Register		10/03/2022	
Company Name:		Poojapathi		Site:		Gulle	
Name of Contractor		Vasanthi Construction & Developer's					
Nature of work		Civil works					
Work done		From Date		To Date			
		18/01/2022		21/02/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	plastering of wall	188	16/-	sqft	3008.71		
2.	4 beams	62	16/-	sqft	989.61		
3.	24 nos of iron	335	13/-	sqft	4,359.28		
4.	plastering of wall	669	16/-	sqft	10,705.72		
5.							
6.							
7.							
8.							
9.							
10.					19,049		
11.					3,809.74		
Total:					22,858.74		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: <u>Nashu</u>		Sign:			Sign:		

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Sravan Cont. - DG Stack columns plastering  
Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRG		Approved by:		V Ramesh Reddy			
Project:		Imopolis		Sign:					
Work Description :		Brickwork & Plastering		Work start date:		10-01-2022			
Contractor:		Vasanth Construction and Developers		Work end date:		21-02-2022			
Prepared By:		Abdul Rahman		Date :		23-02-2022			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	DG Stack	Plastering for Columns	188	sft	16.00	3,008.91			
		Plastering for Beams	62	sft	16.00	984.61			
		8" Brickwork beside DG from transformer01 wall to ETP ANT tank	335	sft	13.00	4,349.28			
2	DG Brickwork	Plastering of wall on both sides	669	sft	16.00	10,705.92			
Note: only labor rates included and brickwork & plastering done with contractor materials						Amount	19,049		
Add 20% as the site is faraway from city						20%	3,809.74		
						Total Amount	<b>22,858</b>		

Sravan Cont. - DG Stack columns plastering  
Measurement Sheet

MEASUREMENT SHEET									
Company Name:	GVRC	Approved by:	V Ramesh Reddy						
Project:	Imopolis	Sign:							
Work Description:	Plastering for Columns	Work start date:	10-01-2022						
Contractor:	Vasanthi Construction and Developers	Work end date:	21-02-2022						
Prepared By:	Abdul Rahman	Date:	23-02-2022						
		A	B	C	D	E=AxBrCxHxF			
S No	Item Head	Length	width	Height	Nos	Quantity	Units	Item Head Total	
1	DG Stack Plastering	7.54	1.00	6.23	4.00	188	SF		
	Plastering for Columns				4.00	62	SF		
	Plastering for Beams	4.26	3.61	1.00					
2	DG-Brickwork for making platform beside DG Stack	111.52	1.00	3.00	1.00	335	SF		
	8" Brickwork beside DG from transformer/DI wall to ETP ANT tank				2.00	669	SF		
	Plastering for both sides of wall	111.52	1.00	3.00					