

**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1047		Date - site bills Register		12/03/2022	
Company Name:		MRMLLP		Site:		G.M.R	
Name of Contractor		Shilwant Jayada.					
Nature of work		Interlock Brick work at F&G Block driveway					
Work done		From Date		16/02/2022		To Date	
						05/03/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards F&G	800	16/-	sft	12,800/-		
2.	Block driveway						
3.	interlock brick						
4.	work done.						
5.	Add 10% lib-				1280/-		
6.	-ting charges						
7.							
8.							
9.							
10.							
11.	Total:				14,080/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name:	MRMallapurLLP							
Project:	Gulmohar Residency				Approved by	Ram prasad		
Work Description:	F-block drive way Interlock Brick work				Sign:			
Contractor :	Shilwant Tayada							
Prepared By	G.Rajesh							
Date:	10-03-2022							

S No.	Item Head	Item Description	A Length Rft	B Width ft	C Height ft	D Nos	E= AxBxCxD Quantity cft	F Units
1	Inter Lock Brick Work at F-Block west side Drive way	0-100	100.00	1.00	5.00	1.00	500.00	Sft
2	G-Block drive way	0-50	60.00	1.00	5.00	1.00	300.00	Sft
		Retaining Wall Inter lock Brick work					<u>Total Qty</u> 800.00	Sft

SHIBU

ESTIMATE SHEET								
Company Name:	MRMallapurLLP				Approved by:	Ram prasad		
Project:	Gulmohar Residency				Sign:			
Work Description:	F-block drive way Interlock Brick work							
Contractor Name:	Shilwant Tayada							
Prepared By	G.Rajesh							
Date:	10-03-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate Rs	Amount Rs	Item Head Total Rs	
1	Inter Lock Brick Work at F-Block west side Drive way	Inter Lock B/W	800	Sft	16.00	12,800		
	G-Block drive way	Type -1						
		Add 10% for lifting charges				1280.00		
						Total	14,080	
		Amount in words: Fourteen Thousand Eighty Rupees Only						

## Bill for Equipment Allowance

Shilwant Tayada,  
Mallapur,  
Hyderabad


Date: 10.03.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Inter Lock Brick Work at F&G-Block west side Drive way.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Towards Inter Lock Brick Work at F-Block west side west side drive way. Total Amount =14,080/- Work done from 16.02.2022 To 05.03.2022.	Rs..5,632/-

Amount in words: FiveThousand Six Hundred And Thirty two Rupees Only

Sign: \_\_\_\_\_



## Allowance for Consumables

Shilwant Tayada,  
Mallapur,  
Hyderabad

Date: 10.03.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Inter Lock Brick Work at F&G-Block west side Drive way.  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards Inter Lock Brick Work at Inter Lock Brick Work at F-Block west side Drive way.  Total Amount =14,080/- Work done from 16.02.2022 To 05.03.2022.	Rs.2,816/-

Amount in words: Two Thousand Eight Hundred And Sixteen Rupees Only.

Sign: 

**Bill for Labour Charges**

*Shilwant Tayada.*  
~~Esha Varma,~~  
Mallapur,  
Hyderabad

Date: 10.03.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Inter Lock Brick Work at F&G-Block west side Drive way.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards Inter Lock Brick Work at Inter Lock Brick Work at F-Block west side Drive way. Total Amount =14,080/- Work done from 16.02.2022 To 05.03.2022.	Rs.5,632/-

Amount in words: Five Thousand Six Hundred And Thirty two Rupees Only

Sign: \_\_\_\_\_

*Shilwant Tayada.*