



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1093	Date - site bills Register		11/3/2022	
Company Name:		MPPL	Site:		May Flower Platinum	
Name of Contractor		B. Naveen Kumar				
Nature of work		Painting work				
Work done		From Date	2/2/2022	To Date	5/3/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	club house					
2.	4th-floor painting work	3783	15.50/-	Sft	58,637=00	
3.						
4.	GST 18%				10554=00	
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				69,191=00	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 11/3/2022		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign:  B. NAVEEN KUMAR

MEASUREMENT SHEET							Approved		
Company Name		Mippi							
Project		May Lower Partum							
Work Description		Club House Painting work at 4th floor							
Name of the Contractor		B Navaneeth Kumar							
Prepared By		K. Narendra Reddy							
Date		11-03-2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Club House 4th floor								
		Ceiling Area							
		Library	17.58	24.25	1.00	1.00	426	sq ft	
		Passage	17.08	7.58	1.00	1.00	129	sq ft	
		Gym	32.33	16.58	1.00	1.00	536	sq ft	
		Yoga room	15.58	32.33	1.00	1.00	504	sq ft	
		Store Room	13.00	4.50	1.00	1.00	59	sq ft	
		Veranda	680.00	1.00	1.00	1.00	680	sq ft	2334
		Deductions							
		PVC ceiling	10.08	8.66	1.00	1.00	87	sq ft	
			14.08	8.42	1.00	1.00	119	sq ft	
			14.33	6.00	1.00	6.00	516	sq ft	
									722
		Total Ceiling area							1612
		Walls area							
		Library	17.58	1.00	7.50	2.00	264	sq ft	
			24.25	1.00	7.50	2.00	364	sq ft	
		Passage	17.08	1.00	7.50	2.00	256	sq ft	
			7.58	1.00	7.50	2.00	114	sq ft	
		Gym	32.33	1.00	7.50	1.00	242	sq ft	
			16.58	1.00	7.50	2.00	249	sq ft	
		Yoga room	15.58	1.00	7.50	2.00	234	sq ft	
			32.33	1.00	7.50	1.00	242	sq ft	
		Store room	13.00	1.00	7.50	2.00	195	sq ft	
			4.50	1.00	7.50	1.00	34	sq ft	
		Columns/jams	5.00	1.00	7.50	2.00	75	sq ft	
			2.00	1.00	7.50	4.00	60	sq ft	
		Window/jams	12.00	1.00	1.00	4.00	48	sq ft	
			1.00	1.00	4.00	4.00	16	sq ft	
									2392
		Deductions							
		Doors	6.00	1.00	7.00	1.00	42	sq ft	
			3.00	1.00	7.00	4.00	84	sq ft	
		Openings	12.00	1.00	4.00	2.00	96	sq ft	
									222
		Total Walls area							2170
		Total area							3783