


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1098		Date - site bills Register		14-03-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		Janardhan Prasad.					
Nature of work		Tiles laying					
Work done		From Date		10-1-22		To Date	
						20-2-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Big tiles laying work in B-304	1018	4	Sft	4,072		
2.	skirting	360	4	Sft	1,440		
3.	Tiles laying work in B-403	547	4	Sft	2,188		
4.	skirting	220	4	Sft	880		
5.	Tiles laying work in B-404	1018	4	Sft	4,072		
6.	skirting	360	4	Sft	1,440		
7.	Tiles laying in B-803	1018	4	Sft	4,072		
8.	skirting	360	4	Sft	1,440		
9.	Total:				19,604 = 00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager			Approved by Design Team			Approved by M.D.	
Date: 14/3/2022			Date:			Date:	
Sign: 			Sign:			Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:14-03-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work B-304, B-403, B-404, B-803 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work : Big Tiles work B-304, B-403, B-404, B-803 flats Total amount =Rs 19,604=00 Work done from date 10-01-2022 to 20-02-2022	Rs.3920 -00

Amount in words: Three Thousand Nine Hundred and Twenty rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:14-03-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work B-304, B-403, B-404, B-803 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work : Big Tiles work B-304, B-403, B-404, B-803 flats Total amount =Rs 19,604=00 Work done from date 10-01-2022 to 20-02-2022	Rs.7842=00

Amount in words: Seven Thousand Eight Hundred and Fourty Two rupees only.

Sign: _____

Labour Charges

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:14-03-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work B-304, B-403, B-404, B-803 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work : Big Tiles work B-304, B-403, B-404, B-803 flats Total amount =Rs 19,604=00 Work done from date 10-01-2022 to 20-02-2022	Rs.7842 00

Amount in words: Seven Thousand Eight Hundred and Fourty Two rupees only.

Sign: _____

MEASUREMENT SHEET										Approved	bba Reddy	
Company Name:		M/ppt										
Project:		May Flower Platinum										
Work Description:		Big Tiles work B-304, B-403, B-404, B-803 flats										
Name of the Contractor		Janardhan Prasad										
Prepared By		K.Narendar Reddy										
Date:		14-03-2022										
S No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total			
A Big Tiles laying work in B-304												
Big Tiles flooring work												
1	Hall	Hall	14.25	10.75	1.00	1.00	153.19	sft				
			5.50	2.16	1.00	1.00	11.88	sft				
			5.00	14.66	1.00	1.00	73.30	sft				
			5.16	3.83	1.00	1.00	19.76	sft				
2	Dining wall	Dining wall	10.66	17.00	1.00	1.00	181.22	sft				
			9.58	11.25	1.00	1.00	107.78	sft				
			5.25	4.00	1.00	1.00	21.00	sft				
3	Puja room	Puja room	12.08	11.33	1.00	1.00	136.87	sft				
4	Master Bedroom	Master Bedroom	6.00	2.00	1.00	1.00	12.00	sft				
			5.50	5.33	1.00	1.00	29.32	sft				
5	Children Bedroom	Children Bedroom	9.66	12.25	1.00	1.00	118.34	sft				
6	Guest Bedroom	Guest Bedroom	10.75	12.16	1.00	1.00	130.72	sft				
			5.50	2.08	1.00	1.00	11.44	sft				
			5.50	2.08	1.00	1.00	11.44	sft	1018			
7	Skirting 3"	Skirting 3"	360	1.00	1.00	1.00	360.00	Rft	360			
B Big Tiles laying work in B-403												
Big Tiles flooring work												
1	Hall	Hall	14.25	10.75	1.00	1.00	153.19	sft				
			5.50	2.16	1.00	1.00	11.88	sft				
			5.00	14.66	1.00	1.00	73.30	sft				
			5.16	3.83	1.00	1.00	19.76	sft				
2	Dining wall	Dining wall	10.66	17.00	1.00	1.00	181.22	sft				
			9.58	11.25	1.00	1.00	107.78	sft	547			
3	Skirting 3"	Skirting 3"	220	1.00	1.00	1.00	220.00	Rft	220			

