

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

| Sl. No. -- site bills register          |                      | 1059   |      | Date - site bills Register    |        | 16/3/22  |  |
|---|----------------------|--|------|-------------------------------|--------|--|--|
| Company Name:                           |                      | MRMLLP   |      | Site:                         |        | GMR  |  |
| Name of Contractor                      |                      | Rekha Pandey   |      |                               |        |  |  |
| Nature of work                          |                      | Cvli. Work   |      |                               |        |  |  |
| Work done                               |                      | From Date  |      | 7-1-22                        |        | To Date  |  |
|   |                      |  |      |                               |        | 10-3-22  |  |
| Sl. No.                                 | Villa/Flat/block no. | Qty.   | Rate | Units                         | Amount | Contractors bill no  |  |
| 1.                                      | Old Sales office     | 1756   | 16   | Sft                           | 28092  |  |  |
| 2.                                      | 2nd coat Plastering  |  |      |                               |        |  |  |
| 3.                                      | A-block Driveway     | 775  | 13   | Sft                           | 10075  |  |  |
| 4.                                      | below boundary       |  |      |                               |        |  |  |
| 5.                                      |                      |  |      |                               |        |  |  |
| 6.                                      |                      |  |      |                               |        |  |  |
| 7.                                      |                      |  |      |                               |        |  |  |
| 8.                                      |                      |  |      |                               |        |  |  |
| 9.                                      |                      |  |      |                               |        |  |  |
| 10.                                     |                      |  |      |                               |        |  |  |
| 11.                                     | <b>Total:</b>        |  |      |                               | 38,167 |  |  |
| Bill required                           |                      | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.               |      | GST bill required             |        | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.               |  |
| Measurement & estimate sheet:           |                      | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required |      | Measurement & estimate sheet: |        | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |  |
| PO/WO no.                               |                      |  |      | PO/WO date:                   |        |  |  |
| Remarks : All works completed.          |                      |  |      |                               |        |  |  |
| 2 coats Plastering work at Cracker area |                      |  |      |                               |        |  |  |
| Compound wall                           |                      |  |      |                               |        |  |  |
| Approved by Project Manager             |                      | Approved by Design Team  |      | Approved by M.D.              |        |  |  |
| Date: 16/3/22                           |                      | Date:  |      | Date:                         |        |  |  |
| Sign:                                   |                      | Sign:  |      | Sign:                         |        |  |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name: MRMallapur LLP  
 Project: Gulmohar Residency  
 Work Description: Brickwork and Plastering at Old Sales office & driveway below A-block  
 Contractor: Rekha pandey  
 Prepared By: P.Sai Kumar  
 Date: 16-03-2022

Approved by: Ram prasad  
 Sign:

| S No. | Item Head                                       | Item Description | A<br>Length | B<br>Width | C<br>Height | D<br>Nos | E= AxBxCxD<br>Quantity | F<br>Units |
|-------|---|------------------|-------------|------------|-------------|----------|------------------------|------------|
| 1     | Old sales office compound wall 2coat plastering |                  | 123.00      | 1.00       | 5.25        | 1.00     | 645.75                 | sft        |
|       |   |                  | 11.00       | 1.00       | 8.50        | 1.00     | 93.50                  | sft        |
|       |   |                  | 37.00       | 1.00       | 9.50        | 1.00     | 351.50                 | sft        |
|       |   |                  | 70.00       | 1.00       | 9.50        | 1.00     | 665.00                 | sft        |
|       |   |                  |             |            |             |          |                        | 1756       |
|       | A-block westside driveway below brickwork       |                  | 5.50        | 1.00       | 10.00       | 5.00     | 775.00                 | sft        |

## ESTIMATE SHEET

Company Name: MR Mallapur LLP  
 Project: Gulmohar Residency  
 Work Description: Brickwork and Plastering at Old Sales office & driveway below A-block  
 Contractor: Rekha pandey  
 Prepared By: P.Sai Kumar  
 Date: 16-03-2022

Approved by: Ram prasad  
 Sign:

| S No. | Item Head | Item Description                                | Quantity | Units | Rate  | Amount |
|-------|-----------|---|----------|-------|-------|--------|
| 1     |           | Old sales office compound wall 2coat plastering | 1756     | sft   | 16.00 | 28092  |
|       |           | A-block westside driveway below brickwork       | 775.00   | sft   | 13.00 | 10075  |
|       |           |   |          |       |       | 38,167 |

Total Amount: Thirty Eight Thousand One Hundred and Sixty Seven Rupees only

# Bill for labour charges

Rekha Pandey  
Mallapur, Hyderabad.

Date: 16.03.22

**In favor of:** MRMallapurLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Compound wall work.  
**Towards:** Labour charges

| S No. | Description   | Amount        |
|-------|---|---------------|
| 1.    | Brief description of work done: Towards A-block west side compound wall plastering, A-block driveway below brickwork done. Total Amount = 38,167 /-<br>Work done from date 07.01.22 to date 04.03.22. | Rs. 15,266 /- |

Amount in words: Fifteen Thousand Two Hundred and Sixty Six Only.

Sign: \_\_\_\_\_



## Bill for Equipment Allowance

Rekha Pandey,  
Mallapur, Hyderabad.

Date: 16.03.22


**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** compound wall work.  
**Towards:** Allowance for Equipment

| S No. | Description   | Amount        |
|-------|---|---------------|
| 1.    | Brief description of work done: Towards A-block west side compound wall plastering, A-block driveway below brickwork done. Total Amount = 38,167 /-<br>Work done from date 07.01.22 to date 04.03.22. | Rs. 15,266 /- |

Amount in words: Fifteen Thousand Two Hundred and Sixty Six Only.

Sign: \_\_\_\_\_



## Allowance for Consumables

Rekha pandey .  
Mallapur, Hyderabad.

Date: 16.03.22

**In favor of:** MRMallapurLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Eastside Peripheral road compound wall work.  
**Towards:** Allowance for Consumables.

| S No. | Description   | Amount      |
|-------|---|-------------|
| 1.    | Brief description of work done: Towards A-block west side compound wall plastering, A-block driveway below brickwork done. Total Amount = 38,167 /-<br>Work done from date 07.01.22 to date 04.03.22. | Rs.7,633 /- |

Amount in words: Seven Thousand Six Hundred and Thirty Three Only.

Sign: \_\_\_\_\_

