

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1056.		Date - site bills Register		14/03/22.	
Company Name:		MRMLLP.		Site:		GMR.	
Name of Contractor		Yousf Ali.					
Nature of work		False Ceiling work.					
Work done		From Date		25/02/22		To Date	
						04/03/22.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Plane false	890.	36.80	SFT	32,040		
2.	Verticals	12	36	RFT	432		
3.		21	25	NDS.	525		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				32,997		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		85853		PO/WO date:		24/02/22.	
Remarks : False ceiling work done for flat no B-608 Top end flat Total flat including bedrooms							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		15/03/22		Date:		Date:	
Sign:		[Signature]		Sign:		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: Mirmallapur

Project: GMR

Work Description: Designed False ceiling for B-608 with Gypsum

Contractor Name: Yousuf Ali

Prepared By: Srinivas N

Date: 14-03-2022

Approved by:

Sign:

Rampasad

Work order no.

85853

S No.	Item Head	Item Description	A	B	C	D	E = AxBxCxD	F	G = Sum of E
			Length	Width	Height	Nos	Quantity	Units	Item Head Total
1	Designed False Ceiling Gypsum	Drawing	22.00	11.00	1.00	1.00	242.00	SFT	
	B - 608 - 3BHK flats	Living & Dining	19.00	10.50	1.00	1.00	199.50	SFT	
		MBR Passage	15.50	3.00	1.00	1.00	46.50	SFT	
		Common Passage	5.00	3.00	1.00	1.00	15.00	SFT	
		Verticals	12.00	1.00	1.00	1.00	12.00	RFT	
		MBR	13.50	11.33	1.00	1.00	152.96	SFT	
		CBR	10.16	11.50	1.00	1.00	116.84	SFT	
		GBR	10.16	11.50	1.00	1.00	116.84	SFT	
							902		
2	Holes for LED lights	4" & 2.6"	21.00	1.00	1.00	1.00	21.00	No's	

Bill for Labour Charges

Yousuf Ali ,
Mallapur, Hyderabad.

Date: 12.03.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: False ceiling work done for B-Block .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards false ceiling work done for flat no B -608 flats . Total Amount = 32,997 /- Work done from date 25.02.22 to date 04.03.22.	Rs. 13,198 /-

Amount in words : Thirteen Thousand One Hundred and Ninety Eight Rupees Only.

Sign: _____

Bill for Equipment Allowance

Yousuf Ali ,
Mallapur, Hyderabad.

Date: 12.03.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: False ceiling work done for B-Block .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards false ceiling work done for flat no B -608 flats . Total Amount = 32,997 /- Work done from date 25.02.22 to date 04.03.22.	Rs. 13,198 /-

Amount in words : Thirteen Thousand One Hundred and Ninety Eight Rupees Only.

Sign: _____

Allowance for Consumables

Yousuf Ali ,
Mallapur, Hyderabad.

Date: 12.03.22

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: False ceiling work done for B-Block .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards false ceiling work done for flat no B -608 flats . Total Amount = 32,997 /- Work done from date 25.02.22 to date 04.03.22.	Rs.6,599 /-

Amount in words : Six Thousand Five Hundred and Ninety Nine Rupees Only.

Sign: _____