


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		156		Date - site bills Register		16-03-2022		
Company Name:		SOVLLP		Site:		SOV III		
Name of Contractor		K. Krishna						
Nature of work		Scaffolding work						
Work done		From Date		To Date				
		25-2-2022		29-2-2022				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no		
1.	108, 109, 114,	7084.00	7/-	84	49,588/-			
2.	119, 120, 122							
3.	124, Tyering							
4.								
5.	108, 109, 114	7084.00	1/-	84	7,084/-			
6.	119, 120, 122							
7.	124, Remary							
8.								
9.								
10.								
11.	Total:				56,672/-			
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.				PO/WO date:				
Remarks :								
APPROVED BY								
Approved by Project Manager		Approved by Design Team			Approved by M.D.			
Date: 05 MAR 2022		Date:			Date:			
Sign: Project Manager K. Purushotham (S.O.V.LLP)		Sign:			Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		SOV-III		Approved by:		
Project:		SOV-III		Sign:		
Work Description:		Scaffolding Work				
Name of the Contractor		K. Krishna				
Prepared By		G. chandra kanth				
Date:		16-03-2022				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
V no 108,109,114,119,120,122,124	1 (Tying)	V no 108,109,114,119,120,122,124	7084.00	sft	7.00	49,588.00
	(East & west Facing)					
V no 108,109,114,119,120,122,124	1 (Removing)	V no 108,109,114,119,120,122,124	7084.00	Sft	1.00	7,084.00
	(East & west Facing)					
Total Amount						56,672.00
Amount In Words:- Fifty Six Thousand Six Hundreded Seventy Two Rupees Only						

APPROVED BY

 15 MAR 2022
 Project Manager
 K. Anshobhan (SOV-III)

MEASUREMENT SHEET

Company Name:		SOV-III		Approved by:																	
Project:		SOV-III		Sign:																	
Work Description:		Scrapping Work																			
Name of the Contractor		k. Krishna																			
Prepared By		G. chandra kanth																			
Date:		16-03-2022																			
S No.		Item Head		Item Description		Length		Width		Height		Nos.		Quantity		Units		Item Head Total			
V no 108,109,114,119,120,122,124		1		(Tyng)		V no 108,109,114,119,120,122,124		28.00		1.00		23.00		7.00		4508.00		Sft			
				(East & west Facing)				16.00		1.00		23.00		7.00		2576.00		Sft			
V no 108,109,114,119,120,122,124		1		(Removing)		V no 108,109,114,119,120,122,124		28.00		1.00		23.00		7.00		4508.00		Sft			
				(East & west Facing)				16.00		1.00		23.00		7.00		2576.00		Sft		7,084.00	

Bill for Allowance for Consumables
K.krishna
Vekatramana Colony, Mallapur.

Date:16-03-2022

In favor of: SOV-III
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Civil Work
Towards: Allowance consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-V no 108,109,114,119,120,122,124 Scraffolding Tying & removing for cladding Fixing & painting Purpose Total Amount:56,672/- Work done from 10-02-2022 to 15-03-2022	Rs.11,334/-

Amount in words: Eleven Thousand Three Hundered Thirty Four Rupees Only/-

Sign: _____

Bill for Allowance for Equipment

K.krishna
Vekatramana Colony, Mallapur.

Date:16-03-2022

In favor of: SOV-III
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Civil Work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards:- V no 108,109,114,119,120,122,124 Scraffolding Tying & removing for cladding Fixing & painting Purpose Total Amount:56,672/- Work done from 10-02-2022 to 15-03-2022	Rs.22,668/-

Amount in words: Twenty Two Thousand Six Hundered Sixty Eight Rupees Only/-

Sign: _____

Bill for Labour Charges

K.krishna
Vekatrmana Colony, Mallapur.

Date:16-03-2022

In favor of: SOV-III
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Works: Civil Work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-V no 108,109,114,119,120,122,124 Scaffolding Tying & removing for cladding Fixing & painting Purpose Total Amount:56,672/- Work done from 10-02-2022 to 15-03-2022	Rs.22,668/-

Amount in words: Twenty Two Thousand Six Hundreded Sixty Eight Rupees Only/-

Sign: _____