


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1108		Date - site bills Register		19/03/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		A. Basha					
Nature of work		Painting work					
Work done		From Date		To Date			
		10/01/2022		15/03/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Painting work for closed Deck slabs						
2.							
3.	(find coatings).	17,709.00	5.75	Sft	1,01,828.00/-		
4.							
5.							
6.							
7.	Add 18% GST				18,327.00/-		
8.							
9.							
10.							
11.	Total:				1,20,157.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 19/03/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET										
Company Name:			MPL			Prepared by:			R.Ashok	
Project:			May Flower Platinum							
Work Description:			Painting for Closed Ducts							
Contractor Name:			A.Basha							
Date:			19.03.2022							
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head	
1 Painting for Closed Ducts										
		In Between B1&B5	25.91	1.00	100.00	1.00	2,591.00	Sft		
			13.75	1.00	100.00	2.00	2,750.00	Sft		
			25.91	2.58	1.00	10.00	668.48	Sft		
			13.75	2.58	1.00	10.00	354.75	Sft		
		In Between B2&B4	27.88	1.00	100.00	1.00	2,788.00	Sft		
			13.58	1.00	100.00	1.00	1,358.00	Sft		
			14.50	1.00	100.00	1.00	1,450.00	Sft		
			27.88	2.58	1.00	10.00	719.30	Sft		
			13.58	2.58	1.00	10.00	350.36	Sft		
			14.50	2.58	1.00	10.00	374.10	Sft		
		In Between C1&C6	12.41	1.00	100.00	2.00	2,482.00	Sft		
			11.04	1.00	100.00	2.00	2,208.00	Sft		
			12.41	2.88	1.00	10.00	357.41	Sft		
			11.04	2.88	1.00	10.00	317.95	Sft		
Deductions										
		Window	5.00	4.00	1.00	10.00	200.00	Sft		
			13.00	4.00	1.00	10.00	520.00	Sft		
			4.00	4.00	1.00	10.00	160.00	Sft		
			4.50	4.00	1.00	10.00	180.00	Sft		
1,060.00										
Total Quantity										
									17,709.36	

ESTIMATE SHEET									
Company Name:			MPL		Prepared by:			R.Ashok	
Project:			May Flower Platinum						
Work Description:			Painting for Closed Ducts						
Contractor Name:			A.Basha						
Date:			19.03.2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Painting for Closed Ducts		17,709.36	Sft	5.75	1,01,828.80			
						Amount	1,01,828.80		
						GST 18%	18,329.18		
						Total Amount	1,20,157.98		
Amount in words :- One Lakh Twenty Thousand One Hundred and Fifty Seven Rupees Only									