


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1105		Date - site bills Register		16/3/2022	
Company Name:		MPPL		Site:		may flower platinum	
Name of Contractor		Priyanka devi					
Nature of work		Granite laying					
Work done		From Date	10-2-22		To Date	12-3-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Granite cladding at c-block lift lobby						
2.							
3.	Granite Area						
4.	laying	1392	26	sft	36,192=00		
5.	design area	517	18	sft	9,306=00		
6.	skirting	157	18	1ft	2,826=00		
7.	Grinove cutting	1034	25	1ft	25,850=00		
8.							
9.							
10.							
11.	Total:				74,174=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/3/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable fill N/A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	Granite cladding at C-block lift lobby						
Contractor Name:	Priyanka Devi						
prepared by:	K. Narendar Reddy						
Date:	16-03-2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Total Granite Area laying	Total Granite Area laying	1392.00	sft	26.00	36192.00	
2	Design area	Design area	517.00	sft	18.00	9306.00	
3	Skirting	Skirting	157.00	ft	18.00	2826.00	
4	Groove Cutting	Groove Cutting	1034.00	ft	25.00	25850.00	74174.00
	Amount in words Seventy Four Thousand One Hundred and Seventy Four Rupees only						

ESTIMATE SHEET

Company Name	MPL								
Project:	May Flower Platinum								
Work Description	Granite cladding at C-block lift lobby								
Contractor Name	Priyanka Devi								
Prepared by:	K. Narendar Reddy								
Date	16-03-2022								
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Head
	Granite cladding at C-block lift lobby								
1	Granite laying at passenger lift area lobby of C-block	granite laying	13.75	6.50	1.00	11	983.13	sq.ft.	
		Border design	4.00	5.16	1.00	11	227.04	sq.ft.	
		granite skirting	43.00	1.00	1.00	11	473.00	sq.ft.	
			10.50	1.00	1.00	11	115.50	sq.ft.	
2	Ground floor staircase area	granite laying	14.00	13.00	1.00	1	182.00	sq.ft.	
		Border design	44.00	1.00	1.00	1	44.00	sq.ft.	
		granite skirting	41.00	1.00	1.00	1	41.00	sq.ft.	
3	Groove cutting at main entrance ramp	Groove cutting	11.75	1.00	1.00	88	1034.00	sq.ft.	
		Total Granite Area Laying							1392
		Design area							517
		Skirting							157
		Groove Cutting							1034

Bill for Consumables

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:16-03-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Granite cladding at C-block lift lobby
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at C-block lift lobby Total amount Rs 74174-00 Work done from date : 10-02-2022 to 12-03-2022	Rs.14835 00

Amount in words: Fourteen Thousand Eight Hundred and Thirty Five Rupees only

Sign: _____

Bill for Labour charges

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date: 16-03-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/I. Mallapur
Type of Work: Granite cladding at C-block lift lobby
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at C-block lift lobby Total amount - Rs 74174 00 Work done from date : 10-02-2022 to 12-03-2022	Rs.29669 00

Amount in words: Twenty Nine Thousand Six Hundred and Sixty Nine rupees only.

Sign: _____

Bill for Equipment Allowance

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:16-03-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Granite cladding at C-block lift lobby
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at C-block lift lobby Total amount - Rs 74174 -00 Work done from date : 10-02-2022 to 12-03-2022	Rs.29669 00

Amount in words: Twenty Nine Thousand Six Hundred and Sixty Nine rupees only.

Sign: _____