


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1110		Date - site bills Register		21/03/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Naveen Kumar					
Nature of work		Painting work					
Work done		From Date		02/02/2022		To Date	
						19/03/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	Staircase @ G & C <sub>4</sub>						
2.	Bisla putty, First						
3.	Coat painting work	10,109.45	13.75	Sq-	1,39,004.00		
④	Head Room	1,057.71	13.75	Sq-	14,543.00		
5.					1,53,548.00		
6.							
7.	Add 18% GST				27,638.71		
8.							
9.							
10.							
11.	Total:				1,81,187.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/3/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name:		MPL	Prepared by:	R.Ashok					
Project:		May Flower Platinum							
Work Description:		Staircase @ C1&C4 Birla Puty First coat Painting work							
Contractor Name:		B.Naveen Kumar							
Date:		21.03.2022							
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
<b>1 Staircase @ C1&amp;C4 Painting work</b>									
		Side Walls	20.41	9.50	1.00	2.00	387.79	Sft	
			14.58	9.50	1.00	2.00	277.02	Sft	
		Beam	14.58	3.25	1.00	1.00	47.39	Sft	
		Landing	5.25	5.00	1.00	3.00	78.75	Sft	
		Flyights	24.00	10.00	1.00	1.00	240.00	Sft	1,030.95
		Up to 10 Floors	1,030.95	1.00	1.00	10.00	10,309.45	Sft	10,309.45
		Deductions	5.00	4.00	1.00	10.00	200.00	Sft	200.00
						<b>Total Quantity</b>		<b>Sft</b>	<b>10,109.45</b>
<b>2 Head Room</b>									
		Side Walls	18.98	10.00	1.00	2.00	379.60	Sft	
			14.91	10.00	1.00	2.00	298.20	Sft	
		Beam	14.91	3.25	1.00	2.00	96.92	Sft	
		Slab	18.98	14.91	1.00	1.00	282.99	Sft	
						<b>Total Quantity</b>		<b>Sft</b>	<b>1,057.71</b>

<b>ESTIMATE SHEET</b>									
Company Name:		MPL			Prepared by:		R.Ashok		
Project:		May Flower Platinum							
Work Description:		Staircase @ C1&C4 Birla Putty First coat Painting work							
Contractor Name:		B.Naveen Kumar							
Date:		21.03.2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Staircase @ C1&C4 Birla Putty First coat Painting work		10,109.45	Sft	13.75	1,39,004.94			
2	Head Room		1,057.71	Sft	13.75	14,543.47			
						1,53,548.41			
									27,638.71
									GST 18%
									Total Amount
									1,81,187.12
	<b>Amount in words :- One Lakh Eighty One Thousand One Hundred and Eighty Seven Rupees Only</b>								