

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		531	Date - site bills Register		23-03-22	
Company Name:		GVR	Site:		Tinnapali	
Name of Contractor Pappu Ram						
Nature of work Sababad Granite Laying Work						
Work done		From Date	01/03/22	To Date	12/03/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	East footpath Sababad	160	18.50	Sft	2960	
2.	North	372	18.50	Sft	6882	
3.	East Plains Box Granite	130	20	Rft	2600	
4.	Chamber wing	260	25	Rft	6500	
5.	West side Street Inroad	112	20	Sft	2240	
6.	" " " " Raiser	56	20	Sft	1120	
7.	Steps chamber wing	72	25	Sft	1800	
8.						
9.						
10.						
11.	Total:				24102	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 16/3/22		Date:		Date:		
Sign: Manju		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name	Gvr								Madhu.T
Project	Innapolis								
Work Description	Granite and shahabad laying								
Name of the Contractor	Pappu Ram								
Prepared By	Praveen.K								
Work Date	01.03.20.22 -12.03.2022								
Bill Date	16-03-2022								
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F units	G= Sum of E
1	2727 east footpath	Shahabad stone	80	2	1	1	160	sft	
2	2727 north footpath	Shahabad stone	186	2	1	1	372	sft	
	2727 east planter box	Granite laying on wall	130	1	1	2	130	rf	
3	2727 west side steps	chamfering	130	1	1	2	260	rf	
		Thread	14	2	1	4	112	sft	
		Raiser	14	1	1	4	56	rf	
		chamfering	18	1	1	4	72	rf	1162

