


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10235		Date - site bills Register		01/04/2022	
Company Name:		MMARK-UP		Site:		GHT	
Name of Contractor		P. PRAVEEN					
Nature of work		FABRICATION WORK					
Work done		From Date		15/3/2022		To Date	
						01/04/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	CLUB HOUSE	985.5	35/-	5/1	34,493/-		
2.	Duct ms						
3.	framing work						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				34,493/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01/04/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth works, turnkey and contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

10 APR 2022

A. SURESH  
PROJECT MANAGER

Estimation Sheet							Work done from date : 15-03-2022	1
Company Name		MMIR KOWKUR LLP		work done to date : 01-04-2022				
Project		GHT						
work description:		Club house South duct MS Frame making work done details						
Prepared By		A Suresh						
Date:		01 April 2022						
Name of the contractor		P. Praveen						
				A		C		
				D=AxC		E=Sum of D		
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	MS Frame work	986	Sft	35	34,493	34,493		



**APPROVED BY**  
**01 APR 2022**  
 A. SURESH  
 PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR KOWKUR LLP								
Project:		GHT								
Description : Club house South duct MS Frame making work done details										
Prepared By:		A Suresh								
Date :		01 April 2022								
Name of the contractor :		P .Praveen								
A	S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
	1.00	Club house Duct	Southside Elevation duct	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
			MS Frame work	73.00	1.00	3.00	1.00	219.00	Sft	
				73.00	1.00	4.50	1.00	328.50	Sft	
				73.00	1.00	2.50	1.00	182.50	Sft	
		Security Cabin	MS Frame work	73.00	1.00	3.50	1.00	255.50	Sft	
										985.50



APPROVED BY  
**01 APR 2022**  
 A. SURESH  
 PROJECT MANAGER

**Bill for Labor charges**  
P Praveen  
H.No 278/49/a/1/4  
New Balaji nagar , Adikmet

Hyderabad, Districit,Telengana500044

Date: 01-04-2022


**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Misc Earth work  
**Towards:** Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- b Block Club house south side duct MS Framing work done <b>Total Amount is Rs :34,493/-</b>  Work Done from date:15-03-2022 to date 01-04-2022	Rs.13,797/-

Amount in words: Thirteen Thousand Seven Hundred Ninety Seven Only/-

Sign: Praveen



**Bill for Consumable charges**

P Praveen

H No 278/49/a/1/4

New Balaji nagar , Adikmet

Hyderabad, Districit, Telengana 500044

Date: 01-04-2022


**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Misc Earth work  
**Towards:** Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- b Block Club house south side duct MS Framing work done <b>Total Amount is Rs :34,493/-</b>  Work Done from date:15-03-2022 to date 01-04-2022	Rs.6,898/-

Amount in words: Six Thousand Eight Hundred Ninety Eight Only/-

Sign: Praveen





**Bill for Hire Equipment charges**

P Praveen

H.No 278/49/a/1/4

New Balaji nagar , Adikmet

Hyderabad, Districit, Telengana 500044

Date: 01-04-2022

**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Misc Earth work

**Towards:** Allowance for Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- b Block Club house south side duct MS Framing work done <b>Total Amount is Rs :34,493/-</b>  Work Done from date: 15-03-2022 to date 01-04-2022	Rs.13,797/-

Amount in words: Thirteen Thousand Seven Hundred Ninety Seven Only/-

Sign: P Praveen

