

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		41	Date - site bills Register		04/04/22	
Company Name:		MRPLLP	Site:		NGH	
Name of Contractor		SVC CONSTRUCTIONS				
Nature of work		R.C.C. WORK				
Work done		From Date	10.3.22	To Date	15-03-22.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Blouc-A - upper	6,210.88	37-80	Sq	2,34,731/-	
2.	Basement					
3.	Retaining wall					
4.						
5.	Column-2	9,080.0	42-12	Sq	3,82,471/-	
6.						
7.						
8.						
9.						
10.						
11.	Total:				6,17,243/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		—		PO/WO date:		—
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 4/4/22.		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**Bill for Equipment Allowance**

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10

Date: 04.04.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Allowance for Equipment

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Block - A - Upper Basement Column - 2 Work - Centering, Rodbending Works (Column - 2). Total Amount = 6,17,243/- Work done from date 10.03.2022 to 15.03.2022	Rs. 4,93,794/-

Amount in words: Four Lakhs Ninety Three Thousand Seven Hundred and Ninety Four Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10.

Date: 04.04.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Upper Basement Column - 2 Work - Centering, Rodbending Works (Column - 2). Total Amount = 6,17,243/- Work done from date 10.03.2022 to 15.03.2022	Rs. 1,23,449/-

Amount in words: One Lakh Twenty Three Thousand Four Hundred and Forty Nine Rupees Only.

Sign: \_\_\_\_\_



Block - A - Columns - 2 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - Columns - 2 (Upper Basement) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		30.03.2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
Block - A - Columns - 2 (Upper Basement) - Centering, Rodbending and Concreting Works									
1	Block - A - Retaining Wall (Upper Basement)	North, West and South R/W	6,210.88	Sft	37.80	2,34,771.26			
2	Block - A - Columns - 2 (Upper Basement)	Column - 2	9,080.53	Sft	42.12	3,82,471.92			
		Total Amount					6,17,243.19		
Amount in words :- Six Lakh Seventeen Thousand Two Hundred and Forty Three Rupees Only									
Note: - Deducted Rs1/- for using RMC									

h

Block - A - Columns - 2 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET										
Company Name:		MRPLLP		Prepared by:		Vijay Raj				
Project:		Nilgiri Heights								
Work Description:		Block - A - Columns - 2 (Upper Basement) - Centering, Rodbending and Concreting Works								
Contractor Name:		SVC Constructions								
Date:		30.03.2022								
S.No	Item Head	Item Description	Length	A	B	C	No's	Quantity	Units	Total Head
Block - A - Columns - 2 (Upper Basement) - Centering, Rodbending and Concreting Works										
1	Block - A - Retaining Wall (Upper Basement)	North Retaining Wall	63.00	1.00	1.00	8.00	2.00	1,008.00	Sft	
		West Retaining Wall	43.83	1.00	1.00	8.00	2.00	701.28	Sft	
			20.42	1.00	1.00	8.00	2.00	326.72	Sft	
			25.10	1.00	1.00	8.00	2.00	401.60	Sft	
		South Retaining Wall	88.50	1.00	1.00	8.00	2.00	1,416.00	Sft	
			147.33	1.00	1.00	8.00	2.00	2,357.28	Sft	6,210.88
5	Block - A - Columns - 2 (Upper Basement)	C1 (12" x 18")	5.00	1.00	1.00	11.58	5.00	289.50	Sft	
		C1A (12" x 18")	5.00	1.00	1.00	11.58	2.00	115.80	Sft	
		C2 (12" x 21")	5.50	1.00	1.00	11.58	8.00	509.52	Sft	
		C2 (12" x 21")	5.50	1.00	1.00	8.00	5.00	220.00	Sft	
		C2A (12" x 21")	5.50	1.00	1.00	11.58	5.00	318.45	Sft	
		C2B (12" x 21")	5.50	1.00	1.00	11.58	7.00	445.83	Sft	
		C2B (12" x 21")	5.50	1.00	1.00	8.00	1.00	44.00	Sft	
		C3 (12" x 24")	6.00	1.00	1.00	11.58	2.00	138.96	Sft	
		C3A (12" x 24")	6.00	1.00	1.00	11.58	4.00	277.92	Sft	
		C4 (12" x 30")	7.00	1.00	1.00	11.58	14.00	1,134.84	Sft	
		C4A (12" x 30")	7.00	1.00	1.00	11.58	15.00	1,215.90	Sft	
		C4B (12" x 30")	7.00	1.00	1.00	11.58	19.00	1,540.14	Sft	
		C4C (12" x 30")	7.00	1.00	1.00	11.58	2.00	162.12	Sft	
		C5 (12" x 36")	8.00	1.00	1.00	11.58	2.00	185.28	Sft	
		C5A (12" x 36")	8.00	1.00	1.00	11.58	2.00	185.28	Sft	
		C5B (12" x 36")	8.00	1.00	1.00	11.58	2.00	185.28	Sft	
		C6 (12" x 42")	9.00	1.00	1.00	10.83	4.00	389.88	Sft	
		C6A (12" x 42")	9.00	1.00	1.00	10.83	2.00	194.94	Sft	
		C7 (9" x 15")	4.00	1.00	1.00	11.58	8.00	370.56	Sft	
		C7 (9" x 15")	4.00	1.00	1.00	8.00	2.00	64.00	Sft	
		C8 (9" x 18")	4.50	1.00	1.00	11.58	2.00	104.22	Sft	
		C8 (9" x 18")	4.50	1.00	1.00	8.00	19.00	684.00	Sft	
		C8A (9" x 18")	4.50	1.00	1.00	11.58	1.00	52.11	Sft	
		C8A (9" x 18")	4.50	1.00	1.00	8.00	4.00	144.00	Sft	
		C8B (9" x 18")	4.50	1.00	1.00	8.00	3.00	108.00	Sft	9,080.53