



Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		44	Date - site bills Register		06.04.22	
Company Name:		MRPLLP		Site:	NGH	
Name of Contractor <p style="text-align: center;">Choudary prasad</p>						
Nature of work <p style="text-align: center;">Civil work.</p>						
Work done		From Date	20.03.22	To Date	04.04.22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Block-A-1,2,3,9	4203				
2.	Column, ceiling,					
3.	Column	4303	16/-	Sqr	68,840/-	
4.	Beams	6008	16/-	Sqr	96,120/-	
5.	Slab	9332	16/-	Sqr	1,49,304/-	
6.	Norm R/W	1233	16/-	Sqr	19,720/-	
7.	West R/W	1369	16/-	Sqr	21,896/-	
8.	S.C-1	370	16/-	Sqr	5,920/-	
9.	S.C-2	318	16/-	Sqr	5,088/-	
10.	S.C-3	376	16/-	Sqr	6,024/-	
11.	Total:				3,72,906	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		-		PO/WO date:		-
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 6/4/22		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		44	Date - site bills Register		06.04.22	
Company Name:		MRPLLP		Site:	NGH	
Name of Contractor		Choudary Prasad				
Nature of work		Civil work.				
Work done		From Date	20.03.22	To Date	04.04.22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Block-A-1,2,3,9	4808				
2.	Column, ceiling,					
3.	Column	4303	161-	Sr	68,840/-	
4.	Beams	6008	161-	Sr	96,120/-	
5.	Slab	9332	161-	Sr	1,49,304/-	
6.	Norm R/W	1233	161-	Sr	19,720/-	
7.	West R/W	1369	161-	Sr	21,896/-	
8.	S.C-1	370	161-	Sr	5,920/-	
9.	S.C-2	318	161-	Sr	5,084/-	
10.	S.C-3	376	161-	Sr	6,022/-	
11.	Total:				3,72,906	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		—		PO/WO date:		—
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 6/4/22		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Choudary Prasad,  
H.No - 325, Balaji Nagar  
Hyderabad.

Date: 06.04.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Civil Works.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1,2,3,9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Lower Basement. Total Amount = 3,72,906/- Work done from date 20.03.2022 to 04.04.2022.	Rs.1,49,162/-

Amount in words: One Lakh Forty Nine Thousand One Hundred and Sixty Two Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Choudary Prasad,  
H.No - 325, Balaji Nagar  
Hyderabad

Date: 06.04.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Civil Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1,2,3,9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Lower Basement. Total Amount = 3,72,906/- Work done from date 20.03.2022 to 04.04.2022.	Rs. 1,49,162/-

Amount in words: One Lakh Forty Nine Thousand One Hundred and Sixty Two Rupees Only.

Sign: \_\_\_\_\_

## Bill for Consumables

Choudary Prasad,  
H.No - 325, Balaji Nagar  
Hyderabad

Date: 06.04.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Civil Work.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1,2,3,9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Lower Basement. Total Amount = 3,72,906/- Work done from date 20.03.2022 to 04.04.2022.	Rs. 74,582/-

Amount in words: Seventy Four Thousand Five Hundred and Eighty Two Rupees Only.

Sign: \_\_\_\_\_

Block - A - Flat No - 1.2.3.9 - Lower Basement Columns and Ceiling 2 coats Plastering Work

ESTIMATE SHEET							
Company Name:		MRP LLP		Prepared by:		Vijay Raj	
Project:		Nilgiri Heights					
Work Description:		Block - A - Flat No - 1.2.3.9 - Lower Basement Columns and Ceiling 2 coats Plastering Work					
Contractor Name:		Choudary Prasad					
Date:		04.04.2022					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Block - A - Flat No - 1.2.3.9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Lower Basement	Columns - 1	4303	Sft	16	68840	
		Beams Area - 1	6008	Sft	16	96120	
		Slab Area - 1	9332	Sft	16	149304	
		North Retaining Wall	1233	Sft	16	19720	
		West Retaining Wall	1369	Sft	16	21896	
		Staircase - 1	370	Sft	16	5920	
		Staircase - 2	318	Sft	16	5084	
		Staircase - 3	376	Sft	16	6022	
		Total Amount					372906
Amount in words :- Three Lakhs Seventy Two Thousand Nine Hundred and Six Rupees Only							

4.

Block - A - Flat No - 1,2,3,9 - Lower Basement Columns and Ceiling 2 coats Plastering Work

MEASUREMENT SHEET									
Company Name:	MRPL LP	Prepared by:	Vijay Raj						
Project:	Nilgiri Heights								
Work Description:	Block - A - Flat No - 1,2,3,9 - Lower Basement Columns and Ceiling 2 coats Plastering Work								
Contractor Name:	Choudary Prasad								
Date:	04.04.2022								
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
1	Block - A - Flat No - 1,2,3,9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Lower Basement	Columns - 1	4,302.50	1.00	1.00	1.00	4,302.50	Sft	4,302.50
		Beams Area - 1	6,007.50	1.00	1.00	1.00	6,007.50	Sft	6,007.50
		Slab Area - 1	9,331.50	1.00	1.00	1.00	9,331.50	Sft	9,331.50
		North Retaining Wall	145.00	1.00	8.50	1.00	1,232.50	Sft	1,232.50
		West Retaining Wall	161.00	1.00	8.50	1.00	1,368.50	Sft	1,368.50
		Staircase - 1	370.01	1.00	1.00	1.00	370.01	Sft	370.01
		Staircase - 2	317.75	1.00	1.00	1.00	317.75	Sft	317.75
		Staircase - 3	376.36	1.00	1.00	1.00	376.36	Sft	376.36