


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		563		Date - site bills Register		09-04-2022	
Company Name:		GIVRC		Site:		Innopalis	
Name of Contractor		Vasanthi construction & developes.					
Nature of work		4545 upper basement ceiling plastering & works.					
Work done		From Date		To Date			
		25-02-2022		05-04-2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545 column 2	7204	16	Sft	115264		
2.	4545 beams	2648	16	Sft	42368		
3.	4545 R walls	768	16	Sft	12288		
4.	4545 lift j	1747	16	Sft	27952		
5.	staircase	650	16	Sft	10400		
6.	slab	24881	16	Sft	398096		
7.							
8.							
9.							
10.							
11.	Total:				6063651-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		GVRC				Approved		Ramesh Reddy	
Project:		Imopolis				sign			
Work Description:		4545 upper basement ceilingplastering							
Name of the Contractor		Vasanthi Contrnution & Developers							
Prepared By		Salman Md							
Bill Date:		08-04-2022							
work date		25-02-2022 - 5-4-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	4545	column 2	7204	sft	16	115264			
2		Beams	2648	sft	16	42368			
3		R walls	768	sft	16	12288			
4		Lift,INT,EXT	1747	sft	16	27952			
5		Staircase	650	sft	16	10400			
6		Slab	24881	sft	16	398096			
Total			37898	sft	16	606368	606368		



Md Salman

MEASUREMENT SHEET										
Company Name:		GVRC						Approved		Ramesh Reddy
Project:		Imopolis								sighn
Work Description:		4545 upper base ment plastering								
Name of the Contractor		Vasanthi Contrution & Developers								
Prepared By		Salman Md								
Work date	25-02-2022		05-04-2022							
Bill Date:	08-04-2022									
S No	Item Head	Item Description	Length	Width	Height	D	E=AxBxCxD	F	G=Sum of E	
1			A	B	C	D <td>Quantity</td> <td>Units</td> <td>Item Head Total</td>	Quantity	Units	Item Head Total	
2	column 2	c1	1.0	5.0	10.4	42.0	2184.0	Sft		
3		c2	1.0	6.0	10.4	14.0	873.6	Sft		
4		c3	1.0	7.0	10.4	6.0	436.8	Sft		
5		c4	1.0	7.0	10.4	1.0	72.8	Sft		
6		c5	1.0	7.4	10.4	2.0	154.3	Sft		
7		c6	1.0	7.9	10.4	6.0	490.5	Sft		
8		c7	1.0	5.9	10.4	2.0	122.3	Sft		
9		c8	1.0	8.0	10.4	9.0	748.8	Sft		
10		c9	1.0	8.0	10.4	8.0	665.6	Sft		
11		c10	1.0	9.3	10.4	5.0	485.2	Sft		
12		c11	1.0	9.8	10.4	4.0	409.3	Sft		
13		c12	1.0	10.8	10.4	5.0	561.6	Sft		
									7204.808	

*Handwritten signature/initials*

ud. *Handwritten signature*



	R wall	R wall 1	12.46	1.00	10.33	2.00	257.42	Sft	
		R wall 2	9.75	1.00	10.33	2.00	201.44	Sft	
		R wall 3	15.00	1.00	10.33	2.00	309.90	Sft	768.76
	LIFT	lift wall EX	41.98	1.00	11.48	2.00	963.95	Sft	
		lift wall IN	34.12	1.00	11.48	2.00	783.40	Sft	1747.34784
	staircase	waste slab Staircase	8.00	6.16	1.00	3.00	147.84	Sft	
			11.00	6.16	1.00	3.00	203.28	Sft	
		LANDING	10.50	6.50	1.00	3.00	204.67	Sft	
		SC BEAMS	10.50	1.00	3.00	3.00	94.46	Sft	650.256
	slab ceiling	slab	139.00	179.00	1.00	1.00	24881.00		24881.00

*[Handwritten signature]*

MD. *[Handwritten signature]*