

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		564		Date - site bills Register		09-04-22	
Company Name:		GVRC		Site:		Innapolis.	
Name of Contractor Ganesh Dhillon							
Nature of work Boring for Earth pits.							
Work done		From Date		To Date			
		02-04-22		02-04-22.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	5600F lightning	1					
2.	sub pcc @ 2727	1					
3.	building						
4.	ETP	2					
5.	STP	2					
6.	Dgt. Stack	2	14		49,000		
7.	Chemical building	2					
8.	lift						
9.	Building 2727 west lift	2					
10.	solars power @ 5600F	2					
11.	Total:				49,000		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name	GVRC	Approved By	V. Ramesh Reddy						
Project:	Innapolis	Sign							
Work Description:	Boring for earth pits	Work start date:	02-04-2022						
Name of the contractor	Ganesh Drillers	work end date:	02-04-2022						
Prepared By	Akhil Murthy	Date:	07-04-2022						
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Head Total
1	6.5" dia Bore for earth pits	5600E lightning	-	-	-	1	1	nos	
		Sub PCC @ 2727 building	-	-	-	1	1	nos	
		ETP	-	5	-	2	2	nos	
		STP	-	-	-	2	2	nos	
		DG Stack	-	-	-	2	2	nos	
		Chemical building lift	-	-	-	2	2	nos	
2	4.5" dia Bore for earth pits	Building 2727 west lift	-	-	-	2	2	nos	
		Solar power @ 5600E	-	-	-	2	2	nos	
		Total							14

ESTIMATE SHEET							
Company Name:	GVRC			Approved by:		V Ramesh Reddy	
Project:	Innopolis			Sign:			
Work Description :	Boring for eath pits			Work start date:		02-04-2022	
Contractor:	Ganesh Drillers			Work end date:		02-04-2022	
Prepared By:	Akhil Murthy			Date :		07-04-2022	

S No.	Item Head	Item Description	Quantity	Units	Rate approvedby MD sir	Amount	Item head Total
1	6.5" & 4.5" bore for earth pits		14.00	nos	3,500.00	49,000	49,000

(Handwritten signature)

Re: GVRC site : Request for rate approval - Reg

From: Soham Modi (sohammodi@modiproperties.com)
To: rameshreddy@modiproperties.com; soham@modiproperties.com
Cc: waseem@modiproperties.com, sachin@modipropertiec.com; gvrc@modiproperties.in; madhu@modiproperties.com
Date: Friday, April 1, 2022, 11:17 AM GMT+5:30

Approved

Regards,

Soham Modi

From: rameshreddy@modiproperties.com
Sent: 1 April 2022 10:04 am
To: soham@modiproperties.com
Reply to: rameshreddy@modiproperties.com
Cc: waseem@modiproperties.com; sachin@modipropertiec.com; gvrc@modiproperties.in; madhu@modiproperties.com
Subject: GVRC site : Request for rate approval - Reg

To,
MD Sir

I am writing this mail to take approval for drilling of 6.5" and 4.5" Dia bore holes upto a depth of 10 feet for earth pits purpose.
As the bore holes are less in nos (12 holes) and after negotiation vendor is charging us 3500/- per hole. So kindly give us an approval for above rate to proceed further.

Location of earth pits required in the site.

- 1) 2727 Building west side lift pit - 2 nos
- 2) Chemical Building lift pit - 2 nos
- 3) lightning arrestor at 5600E - 1no
- 4) Solar power at 5600 E - 2 nos
- 5) STP - 2 nos
- 6) ETP - 2 nos
- 7) DG stack - 1 no

Thanks & Regards
V Ramesh Reddy
GVRC Site

Sent from Yahoo Mail on Android