

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1114		Date - site bills Register		11-4-22	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Sairanth Jena					
Nature of work		Plumbing					
Work done		From Date		3-12-21		To Date	
						14-2-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	D-Block Flat: -16-		4200/- nos		67,200/-		
2.	401 to 408						
3.	501 to 508						
4.	CPVC & PVC						
5.	Plumbing work						
6.							
7.							
8.							
9.							
10.							
11.	Total:				67,200/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MRMLLP
 Project: Gulmohar Residency
 Work Description: Plumbing work of CPVC/ PVC in toilets, Utility & balcony in D-block
 Prepared By: P.Sai Kumar
 Contractor Name: Srikanth Jena
 Date: 11.04.22

Approved by: Ramprasad
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	D-block	D- 401 to 408 D- 501 to 508 30% completion of work	1.00	1.00	1.00	16.00	16.00	flats

ESTIMATE SHEET

Company Name: MRMLLP
Project: Gulmohar Residency
Work Description: Plumbing work of CPVC/ PVC in toilets, Utility & balcony in D-block
Contractor Name: P.Sai Kumar
Prepared By: Srikanth Jena
Date: 11.04.22

Approved by: Ramprasad
Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	D-block 10% bill payment	D- 401 to 408	16.00	flats	4,200	67,200

Total Amount : Sixty Seven Thouand Two Thousand Rupees.

Note: Rate as taken 3BHK Flat Rs.14,000/- as per Circular 843(G) dated 22.06.2020

Bill for Equipment Allowance

Srikanth Jena,
H.No:31117/64,Sandhya Nagar,Mallapur,
Uppal.

Date: 11.04.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plumbing Work in flats at D-block.
Towards: Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done: Towards Internal Plumbing work of CPVC /PVC work in toilets, utility & Balcony in D-401 to 408,501 to 508 at D-block.Total Amount = 67,200 /- Work done from date 03.12.21 to date 14.02.22	Rs.26.880 /-

Amount in words: Twenty Six Thousand Eight Hundred Eighty

Sign: Srikanth

Bill for Labour Charges

Srikanth Jena,
H.No:31117/64, Sandhya Nagar, Mallapur,
Uppal.

Date: 11.04.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Towards Plumbing work

S No.	Description	Amount
1.	Brief description of work done: Towards Internal Plumbing work of CPVC /PVC work in toilets, utility & Balcony in D-401 to 408.501 to 508 at D-block.Total Amount = 67,200 /- Work done from date 03.12.21 to date 14.02.22	Rs.26.880 /-

Amount in words: Twenty Six Thousand Eight Hundred Eighty

Sign: Srikanth

Allowance for Consumables

Srikanth Jena,
H.No:31117/64,Sandhya Nagar,Mallapur,
Uppal.

Date: 11.04.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plumbing Work in D-block.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Internal Plumbing work of CPVC /PVC work in toilets, utility & Balcony in D-401 to 408,501 to 508 at D-block.Total Amount = 67,200 /- Work done from date 03.12.21 to date 14.02.22	Rs.13,440 /-

Amount in words: Thirteen Thousand Four Hundred Forty

Sign: Srikanth