


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1146		Date - site bills Register		11/04/2022	
Company Name:		MPL		Site:			
Name of Contractor B. Bassapa							
Nature of work Painting work							
Work done		From Date		30/03/2022		To Date	
						09/04/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	A-Block Basement-①						
2.	Second coat painting						
③	Slab-②	23,430.00	1.75	Sq	41,002.00		
④	Beams	14,391.00	1.75	Sq	25,184.00		
⑤	Column-②	11,947.00	1.75	Sq	20,908.00		
6.					87,094.00		
7.	Add 18% GST				15,677.00		
8.							
9.							
10.							
11.	Total:				1,02,771.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11/4/22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MPL		Prepared by:		R.Ashok			
Project:		May Flower Platinum							
Work Description:		Basement-1 Second Coat Painting work							
Contractor Name:		B.Bassappa							
Date:		11.04.2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
A Blocks Basement-1									
1		Slab 02	23,430.00	Sft	1.75	41,002.50			
		Beams	14,391.00	Sft	1.75	25,184.25			
		Column's-2	11,947.50	Sft	1.75	20,908.13			
<b>Total</b>						<b>87,094.88</b>			
GST 18%						<b>15,677.08</b>			
<b>Total Amount</b>						<b>1,02,771.95</b>			
<b>Amount in words :- One Lakh Two Thousand Seven Hundred and Seventy One Rupees Only</b>									



2	Slab 2 Beams												
	Beams												
	B 1	38.50	1.00	2.75	3.00		317.63	Sft					
	B 1A	9.00	1.00	2.75	1.00		24.75	Sft					
	B 1B	9.00	1.00	2.75	1.00		24.75	Sft					
	B 2	48.75	1.00	3.25	1.00		158.44	Sft					
	B 2A	33.00	1.00	2.50	1.00		82.50	Sft					
	B 3	38.50	1.00	2.75	3.00		317.63	Sft					
	B 4	48.75	1.00	2.75	2.00		268.13	Sft					
	B 4A	9.00	1.00	2.75	1.00		24.75	Sft					
	B 5	38.83	1.00	2.75	3.00		320.35	Sft					
	B 6	48.75	1.00	2.75	2.00		268.13	Sft					
	B 7	38.83	1.00	3.25	3.00		378.59	Sft					
	B 7a	24.50	1.00	2.75	1.00		67.38	Sft					
	B 8	48.75	1.00	3.25	2.00		316.88	Sft					
	B 9	48.75	1.00	2.75	1.00		134.06	Sft					
	B 10	73.66	1.00	2.75	1.00		202.57	Sft					
	B 11	59.66	1.00	2.75	1.00		164.07	Sft					
	B 12	59.66	1.00	2.75	1.00		164.07	Sft					
	B 13	38.75	1.00	2.75	1.00		106.56	Sft					
	B 14	38.75	1.00	2.75	1.00		106.56	Sft					
	B 14A	7.00	1.00	2.75	1.00		19.25	Sft					
	B 15	18.50	1.00	2.75	1.00		50.88	Sft					
	B 15A	9.00	1.00	2.75	1.00		24.75	Sft					
	B 16	18.50	1.00	2.75	1.00		50.88	Sft					
	B 17	38.75	1.00	2.75	1.00		106.56	Sft					
	B 18	135.75	1.00	3.25	1.00		441.19	Sft					
	B 19	173.25	1.00	3.25	1.00		563.06	Sft					
	B 20	173.25	1.00	3.25	1.00		563.06	Sft					
	B 20A	9.00	1.00	2.75	1.00		24.75	Sft					
	B 20B	9.00	1.00	2.75	1.00		24.75	Sft					
	B 20C	9.00	1.00	2.75	1.00		24.75	Sft					











