

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1148		Date - site bills Register		11/4/2022	
Company Name:		MPPL		Site:		Mary Flower Platinum	
Name of Contractor		Yousuf Ali					
Nature of work		False ceiling					
Work done		From Date		20/3/2022		To Date	
						5/4/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False ceiling work done at						
2.	B-603						
3.	plain ceiling	493	36/-	Sft	17,748=00		
4.	Verticals	581	36/-	Sft	20,916=00		
5.							
6.	Sub Total				38,664=00		
7.	GST 18%				6980=00		
8.							
9.							
10.							
11.	Total:				45,624=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		86746		PO/WO date:		25/3/2022	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11/4/2022		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name = Yousuf Ali

ESTIMATE SHEET							Approved
Company Name:	MPTL						
Project:	May Flower Patinum						
Work Description:	False Ceiling Work at Flats - B-603-1-Luxury Flats						
Name of the Contractor	Yousuf Ali						
Prepared By	K. Narender Reddy						
Date:	11-04-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	False Ceiling Work at Flats - B-603-Luxury Flats						
1	false ceiling	Plain false ceiling	493.00	sq ft	36.00	17,748.00	
	B-603	verticals	581.00	sq ft	36.00	20,916.00	38664
						6,959.52	
		GST					
		Total					45624
	Amount in words Fourty Five Thousand Six Hundred and Twenty Four rupees only						

MEASUREMENT SHEET									
Company Name:	MPPPL	Approved							
Project:	May Flower Patinum								
Work Description:	False Ceiling Work at Flats - B-603-Luxury Flats								
Name of the Contractor	Yousuf Ali								
Prepared By	K. Narendar Reddy								
Date:	11-04-2022								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E
False Ceiling Work at Flats - B-603-Luxury Flats									
1	Flat No.B-603.1800 sft	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Living	17.00	11.00	1.00	1.00	187 sft		
		Dining	9.75	8.25	1.00	1.00	80 sft		
		Total Area							493
		Verticals							
		Drawing							
		Cut out	5.50	2.25	1.00	1.00	12 Rft		
		Vertical	120.00	1.00	1.00	1.00	120 Rft		
		Vertical	75.00	1.00	1.00	1.00	75 Rft		
		Living							
		vertical	226.00	1.00	1.00	1.00	226 Rft		
		Rafters	36.00	1.00	1.00	1.00	36 Rft		
		Dining							
		Cut out	4.00	1.50	1.00	1.00	6 Rft		
		Vertical	82.00	1.00	1.00	1.00	82 Rft		
		Rafters	24.00	1.00	1.00	1.00	24 Rft		
									581