


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10254		Date - site bills Register		13/04/2022	
Company Name:		MMAK-LLP		Site:		GHT	
Name of Contractor		Om PRAKASH SINGH					
Nature of work		TILE WORK					
Work done		From Date		To Date			
		20/3/2022		12/04/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-408	01	27,616	NO	27,616		
2.	B-506	01	27,616	NO	27,616		
3.	B-608	01	27,616	NO	27,616		
4.	B-307	01	33,444	NO	33,444		
5.	B-308	01	33,444	NO	33,444		
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,49,736		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 13/04/2022		Date:		Date:			
Sign: 		Sign:		Sign:			


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
13 APR 2022
A. SURESH
PROJECT MANAGER

Estimate Sheet		MMR KOWKUR LLP		Approved by:		
Company Name:		GHT		Sign:		
Project:		Flooring work done Flats details		Work done to date :20-03-1022		
work description:		A Suresh		work done from date 12-04-2022		
Prepared By :		OM Prakash Singh		E=Sum of D		
Contractor Name :		13-Apr-2022		Item Head Total		
Date:		A		Remarks		
S No.	Item Description	Quantity	Units	Rate	D=AxC	Amount
1	Flat no-408					
	Floor Tile	1,457	Sft	13		18,941
	Utility Tile	175	Sft	13		2,275
	Toilet Tiles	400	Sft	16		6,400
			SubTotal A			27,616
2	Flat no- 608					
	Floor Tile	1,457	Sft	13		18,941
	Utility Tile	175	Sft	13		2,275
	Toilet Tiles	400	Sft	16		6,400
			SubTotal B			27,616
3	Flat no 506					
	Floor Tile	1,457	Sft	13		18,941
	Utility Tile	175	Sft	13		2,275
	Toilet Tiles	400	Sft	16		6,400
			SubTotal C			27,616
4	Flat no-307					
	Floor Tile	1,457	Sft	17		24,769
	Utility Tile	175	Sft	13		2,275
	Toilet Tiles	400	Sft	16		6,400
			SubTotal D			33,444
5	Flat no308					
	Floor Tile	1,457	Sft	17		24,769
	Utility Tile	175	Sft	13		2,275
	Toilet Tiles	400	Sft	16		6,400
			SubTotal E			33,444
						1,49,736


3 APR 2022
PROJECT MANAGER

Measurement Sheet												
Company Name:			MMR Kowkur LLP									
Project:			GHT									
Description :			Flooring work done Flats details									
Prepared By:			A Suresh									
Date :			13 April 2022									
Name of the Contractor :			OM Praksh Singh									
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks		
1	Flat no B- 408	Virtrified Tile	1,149	1	1	1	1,149	Sft				
		SUBA 67%					-					
		Skerting	308	1	1	1	308	Rft	1,457			
		Toilets	200	1	1	2	400	Sft	400			
		Kitchen Room&	175	1	1	1	175	Sft	175			
		Utylity										
2	Flat no B- 608	Virtrified Tile	1,149	1	1	1	1,149	Sft				
		SUBA 67%					-					
		Skerting	308	1	1	1	308	Rft	1,457			
		Toilets	200	1	1	2	400	Sft	400			
		Kitchen Room&	175	1	1	1	175	Sft	175			
		Utylity										
3	Flat no B- 506	Virtrified Tile	1,149	1	1	1	1,149	Sft				
		SUBA 67%					-					
		Skerting	308	1	1	1	308	Rft	1,457			
		Toilets	200	1	1	2	400	Sft	400			
		Kitchen Room&	175	1	1	1	175	Sft	175			
		Utylity										


13 APR 2022
 A. SURESH
 PROJECT MANAGER

4	Flat no B- 307	Large Tile	1,149	1	1	1	1	1	1,149	Sft	
		SUBA 67%							-		
		Skirting	308	1	1	1	1	1	308	Rft	1,457
		Toilets	200	1	1	1	2	2	400	Sft	400
		Kitchen Room & Utility	175	1	1	1	1	1	175	Sft	175
5	Flat no B- 308	Large Tile	1,149	1	1	1	1	1	1,149	Sft	
		SUBA 67%							-		
		Skirting	308	1	1	1	1	1	308	Rft	1,457
		Toilets	200	1	1	1	2	2	400	Sft	400
		Kitchen Room &	175	1	1	1	1	1	175	Sft	175

[Handwritten Signature]



Bill For Labor Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072


Date: 13-04-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur


Type of Work: Tile work
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- B Block Flat no 408,506,608&307&308 Tile laying work done. Total Amount is Rs :1,49.736/- Work Done from date:20-03-2022 To Date: 12-04-20222	Rs :59,894/-

Amount in words: Fifty Nine Thousand Eight Hundred Ninety Four Only/-



Sign: Amad



Bill For Hire Equipment Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072

Date: 13-04-2022


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- B Block Flat no 408,506,608&307&308 Tile laying work done. Total Amount is Rs :1,49.736/- Work Done from date:20-03-2022 To Date: 12-04-20222	Rs :59,894/-

Amount in words: Fifty Nine Thousand Eight Hundred Ninety Four Only/-

Sign: _____



Bill For Consumable Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072


Date: 13-04-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block Flat no 408,506,608&307&308 Tile laying work done. Total Amount is Rs :1,49.736/- Work Done from date:20-03-2022 To Date: 12-04-20222	Rs :29,947/-

Amount in words: Twenty Nine Thousand Nine Hundred Forty Seven Only/-



Sign: 