


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		45		Date - site bills Register		13-04-22	
Company Name:		MRP LLP		Site:		N9h	
Name of Contractor		Choudary Prasad					
Nature of work		CIVIL work					
Work done		From Date		To Date			
		05-04-22		12-04-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Stone masonry	532	13/-	sqft	6,916/-		
2.	Brick work	522	13/-	sqft	6,786/-		
3.	and plaster	551	13/-	sqft	7,163/-		
4.	boisement	560	13/-	sqft	7,280/-		
5.		551	13/-	sqft	7,163/-		
6.		560	13/-	sqft	7,280/-		
7.	Staircase						
8.	brick work	368	13/-	sqft	4,784/-		
9.		376	13/-	sqft	4,888/-		
10.							
11.	Total:		-	-	-	52,260/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : All works are completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 13-04-2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Labour Charges

Choudary prasad  
Address:H.no -325,Balaji nagar  
Hyderabad

Date:13-04-22

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Brick work  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Store room brick work at Block A lower basement .  Total Amount =52260/-  Work done from date 05-04-22 to date: 12-04-2022	Rs.20904/-

Amount in words: Twenty thousand nine hundred and four rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Charges

Choudary prasad  
Address:H.no -325,Balaji nagar  
Hyderabad

Date:13-04-22

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Brick work  
**Towards:** Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Store room brick work at Block A lower basement .	Rs.20904/-
	Total Amount =52260/-	
	Work done from date 05-04-22 to date: 12-04-2022	

Amount in words: Twenty thousand nine hundred and four rupees only.

Sign: \_\_\_\_\_

## Bill for Consumble Charges

Choudary prasad  
Address:H.no -325,Balaji nagar  
Hyderabad

Date:13-04-22

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam  
**Type of Work:** Brick work  
**Towards:** Allowance for Consumble Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Store room brick work at Block A lower basement .  Total Amount =52260/-  Work done from date 05-04-22 to date: 12-04-2022	Rs.10452/-

Amount in words: Ten thousand four hundred and fifty two rupees only.

Sign: \_\_\_\_\_

**MEASUREMENT SHEET**

Company Name: MRPILLIP

Project: Nilgiri Heights

Work Description: Brick work

Contractor: Prasad choudary.ch

Prepared By: Anil M

Date: 13-04-2022

Approved by: Vijay Raj

S.No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Store room brick work at block A lower basement	brickwork completed for 6store rooms at loer basement	56.0	1.0	9.5	1.0	532.0	Sft	
			55.0	1.0	9.5	1.0	522.5	Sft	
			63.0	1.0	8.8	1.0	551.3	Sft	
			64.0	1.0	8.8	1.0	560.0	Sft	
			63.0	1.0	8.8	1.0	551.3	Sft	
			64.0	1.0	8.8	1.0	560.0	Sft	
<p>Note: Above measurements are including deduction of doors and windows measurements</p>									
2	Stairase brick work	Brick work completed for staircase I	46.0	1.0	8.0	1.0	368.0	Sft	
		Brick work completed for staircase II	47.0	1.0	8.0	1.0	376.0	Sft	

**ESTIMATE SHEET**

Company Name:		MRPLLP	Approved by: Vijay raj			
Project:		Nilgiri Heights				
Work Description:		Brick work				
Contractor:		Prasad choudary . ch				
Prepared By:		Anil M				
Date:		13-04-2022				
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>
1	Store room brick work at block A lower basement	brickwork completed for 6store rooms at loer basement	532.0	Sft	13.00	6,916.00
			522.0	sft	13.00	6,786.00
			551.0	Sft	13.00	7,163.00
			560.0	Sft	13.00	7,280.00
			551.0	Sft	13.00	7,163.00
			560.0	Sft	13.00	7,280.00
<b>Note:</b>		Above measurements are Including deduction of doors and windows measurements				
2	Staircase brick work	Brick work completed for staircase I	368.0	sft	13.00	4,784.00
		Brick work completed for staircase II	376.0	sft	13.00	4,888.00
<b>Total Amount:</b>						<b>52,260.00</b>