


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		569		Date - site bills Register		13/04/22	
Company Name:		GVRC		Site:		Dnnopolis	
Name of Contractor		MD. Ishaq					
Nature of work		Shuttering, Barbending (slab-4).					
Work done		From Date		To Date			
		2-02-22		21-03/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545 slab-4						
	caps	2862	71.50	SH	2,04,633		
2.	cap beam	1464	71.50	SH	1,04,676.		
3.	slab	25200	71.50	SH	18,01,800		
4.	Projection	392.50	71.50	SH	28,063.75		
5.	slab beam	2648.19	71.50	SH	1,89,345.54		
6.	Retaining wall	1215.28	38.50	SH	46,788.23		
7.	lift wall	2485.56	71.50	SH	1,77,717.30		
8.	Staircase slab, beams	651.60	71.50	SH	46,589.40		
9.	STEPS	25	120.	NO'S	3,000		
10.							
11.	Total:				26,02,613.22		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 13/04/22		Date:		Date:			
Sign: <i>Maulay</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		GVRC		Approved		Madhu T			
Project:		Imnopolis				sighn			
Work Description:		4545 slab 4							
Name of the Contractor		Ishaq							
Prepared By		Salman Md							
Bill Date:		31-03-2022							
work date		2-9-2022-7-4-2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	4545	CAPS	13.120	8.000	1.00	6.0	629.8	Sft	
			13.140	13.14	1.00	3.0	518.0	Sft	
			13.120	12.30	1.00	4.0	645.5	Sft	
			9.000	20.00	1.00	4.0	720.0	Sft	
			19.680	5.40	1.00	1.0	106.3	Sft	
			9.00	5.40	1.00	3.0	145.8	Sft	
			5.50	5.90	1.00	3.0	97.4	Sft	
							2862.7		
2		Cap beams	3.50	1.00	2.25	186.00	1464.75	Sft	
3		SLAB	140.00	180.00	1.00	1.00	25200.00	Sft	
4		PROJECTIONS	138.0	1.3	1.0	1.0	172.5	Sft	172.5
			176.0	1.3	1.0	1.0	220.0	Sft	220.0
								Sft	392.5
5		Diductions	22.000	10.000	1.000	3.000	660.000	Sft	660.000

udh. 

ESTIMATE SHEET

Company Name:	GVRC			Approved by:	Madhu . T	
Project:	Innoplis			Sign:		
Work Description:	4545 slab 4					
Prepared By	Salman					
Contractor Name	Md.Ishaq					
work date	2-9-2022-7-4-2022					
bill date	31-03-2022					
S No.	Item Head	Item Description	Quantity	Units	Circular Rate	Amount
		Cap	2,862.00	Sft	71.50	2,04,633.00
		cap beams	1,464.00	Sft	71.50	1,04,676.00
		Slab	25200.00	Sft	71.50	18,01,800.00
		Projection	392.50	Sft	71.50	28,063.75
		Slab Beam	2648.19	Sft	71.50	1,89,345.54
		Retaining Wall	1215.28	Sft	38.50	46,788.23
		Lift Wall	2485.56	Sft	71.50	1,77,717.30
		Staircase Waste Slab ,		Sft	71.50	46,589.40
		Beam Landing	651.60	Nos	120.00	3,000.00
		steps	25.00			
		Total Amount				26,02,613.22

Note: All above rates are including 10% extra lifting charges

