


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		569		Date - site bills Register		14/04/22	
Company Name:		GVRC		Site:		Innapalis	
Name of Contractor		MD. Tshaq					
Nature of work		Shuttering, Bar bending (slab-4)					
Work done		From Date		To Date			
		2-02-22		31-03-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545 slab-4						
2.	caps	2862	79.20	SFT	2,26,670.40		
3.	cap beams	1464	79.20	SFT	1,15,948.80		
4.	slab projection	25200	79.20	SFT	19,95,800.00		
5.	slab beam	391.50	79.20	SFT	31,086.00		
6.	Retaining wall	2648.19	79.20	SFT	2,09,736.60		
7.	Lift Wall	1215.28	85.80	SFT	1,04,270.90		
8.	Staircase slab, beams.	2495.56	79.20	SFT	1,96,856.09		
9.	steps	25					
11.	Total:				29,32,015.11		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		GVRC		Approved		Madhu T													
Project:		Innopolis				sighn													
Work Description:		4545 slab 4																	
Name of the Contractor		Ishaq																	
Prepared By		Salman Md																	
Bill Date:		31-03-2022																	
work date		2-9-2022-7-4-2022																	
S No.		Item Head		A		B		C		D		E=AxBxCxD		F		G=Sum of E			
1		4545		CAPS		Length		Width		Height		Nos.		Quantity		Units		Item Head Total	
				13.120		8.000		1.00		6.0		629.8		Sft					
				13.140		13.14		1.00		3.0		518.0		Sft					
				13.120		12.30		1.00		4.0		645.5		Sft					
				9.000		20.00		1.00		4.0		720.0		Sft					
				19.680		5.40		1.00		1.0		106.3		Sft					
				9.00		5.40		1.00		3.0		145.8		Sft					
				5.50		5.90		1.00		3.0		97.4		Sft					
												2862.7							
2				Cap beams		3.50		1.00		2.25		186.00		1464.75		Sft			
3				SLAB		140.00		180.00		1.00		1.00		25200.00		Sft			
4				PROJECTIONS		138.0		1.3		1.0		1.0		172.5		Sft		172.5	
						176.0		1.3		1.0		1.0		220.0		Sft		220.0	
														392.5		Sft		392.5	
5				Diductions		22.000		10.000		1.000		3.000		660.000		Sft		660.000	

ud. 

6	Beam 4545																		
B1	24.0	1.0	3.0	2.0	144.0	Sft													
B2	12.3	1.0	2.8	1.0	33.9	Sft													
B3	12.6	1.0	2.8	1.0	34.6	Sft													
B3a	24.4	1.0	3.0	1.0	73.1	Sft													
B4	15.5	1.0	2.8	1.0	42.6	Sft													
B5	15.7	1.0	2.8	1.0	43.2	Sft													
B6	11.5	1.0	2.8	1.0	31.6	Sft													
B6a	24.0	1.0	3.0	1.0	72.0	Sft													
B7	24.0	1.0	3.0	1.0	72.0	Sft													
B8	14.6	1.0	3.0	1.0	43.9	Sft													
B9	61.2	1.0	3.0	1.0	183.5	Sft													
B10	36.8	1.0	2.8	1.0	101.2	Sft													
B11	57.0	1.0	2.8	1.0	156.8	Sft													
B11a	9.4	1.0	2.8	1.0	25.7	Sft													
B12	31.2	1.0	3.0	1.0	93.5	Sft													
B13	12.2	1.0	2.8	1.0	33.4	Sft													
B14	18.2	1.0	3.0	1.0	54.6	Sft													
B15	30.9	1.0	3.0	1.0	92.7	Sft													
B16	9.0	1.0	3.0	2.0	54.0	Sft													
B17	12.1	1.0	3.0	2.0	72.8	Sft													
B18	11.1	1.0	3.0	1.0	33.3	Sft													
B19	34.0	1.0	3.0	1.0	102.0	Sft													
B20	31.2	1.0	3.0	1.0	93.5	Sft													
B21	31.8	1.0	3.0	1.0	95.4	Sft													
B22	13.1	1.0	3.0	1.0	39.4	Sft													
B23	20.3	1.0	3.0	1.0	61.0	Sft													
B24	11.4	1.0	3.0	3.0	102.4	Sft													
B25	38.1	1.0	3.0	1.0	114.4	Sft													
B26	9.0	1.0	3.0	1.0	27.0	Sft													
B27	11.0	1.0	2.4	1.0	26.5	Sft													
B28	15.8	1.0	3.4	1.0	54.0	Sft													
B29	28.0	1.0	3.3	1.0	91.0	Sft													
B30	34.3	1.0	3.3	1.0	111.6	Sft													
B31	11.0	1.0	3.3	3.0	107.3	Sft													
B32	9.0	1.0	3.3	2.0	58.5	Sft													
B33	22.1	1.0	3.3	1.0	72.0	Sft													

W/S Street

ESTIMATE SHEET

Company Name:		GVRC			Approved by:	Madhu .T
Project:		Innopis			Sign:	
Work Description:		4545 slab 4				
Prepared By		Salman				
Contractor Name		Md.Ishaq				
work date	2-9-2022-7-4-2022					
bill date	13-04-2022					
S No.	Item Head	Item Description	Quantity	Units	Circular Rate	Amount
1	4545	Cap	2,862.00	Sft	79.20	2,26,670.40
2	4545	cap beams	1,464.00	Sft	79.20	1,15,948.80
3	4545	Slab	25200.00	Sft	79.20	19,95,840.00
4	4545	Projection	392.50	Sft	79.20	31,086.00
5	4545	Slab Beam	2648.19	Sft	79.20	2,09,736.60
6	4545	Retaining Wall	1215.28	Sft	85.80	1,04,270.90
7	4545	Lift Wall	2485.56	Sft	79.20	1,96,856.09
8	4545	Staircase Waste Slab , Beam Landing	651.60	Sft	79.20	51,606.72
				Total Amount		29,32,015.51