


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		571		Date - site bills Register		14-04-2022	
Company Name:		GVR C		Site:		Gnnopolis	
Name of Contractor Md. Ishag							
Nature of work Rcc with concrete work.							
Work done		From Date		To Date			
		2-9-22		7-4-2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Atrium						
2.	(column 2)	2467	52.80	Sft	1,30,257.60		
3.	Atrium						
4.	Exp footings	214	52.80	"	11299.20		
5.							
6.	Atrium	189	52.80	"	9979.20		
7.	Exp Beams						
8.							
9.							
10.							
11.	Total:				1,51,536		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 14/4/2022		Date:		Date:			
Sign: Nayy		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		GVRC				Approved by:		Madhu .T					
Project:		Innophis				Sign:							
Work Description:		Atrium											
Prepared By		Salman											
Contractor Name		Md. Ishaq											
work date		2-9-2022-7-4-2022											
bill date		31-03-2022											
S No.		Item Head		Item Description		Quantity		Units		Rate		Amount	
1		Atrium		column 2		2467		sft		52.8		130257.6	
2		Atrium		Exp footings		214		sft		52.8		11299.2	
3		Atrium		Exp beams		189		sft		52.8		9979.2	
										Total		151536	

Md. 

MEASUREMENT SHEET

Company Name:		GVRC				Approved		Madhu T											
Project:		Innopolis						sighn											
Work Description:		Atrium-slab 2																	
Name of the Contractor		Ishaq																	
Prepared By		Salman Md																	
Bill Date:		31-03-2022																	
work date		2-9-2022-7-4-2022																	
S No.		Item Head		Item Description		A		B		C		D		E=AxBxCxD		F		G=Sum of E	
1		COLUMN 2		C1		5.00		1.00		11.80		15.00		885.00		SFT		Item Head Total	
				C2		1.00		1.00		11.80		26.00		306.80		SFT			
				C3		6.60		1.00		11.80		6.00		467.28		SFT			
				C4		6.00		1.00		11.80		2.00		141.60		SFT			
				C5		9.42		1.00		11.80		6.00		666.94		SFT			
2		Exp Footings		F1		23.00		1.00		1.50		5.00		172.50		SFT		2,467.62	
				sft		28.00		1.00		1.50		1.00		42.00		SFT			
3		Exp beams		beams		4.50		1.00		7.00		6.00		189.00		SFT		214.50	
																		189.00	

Md. Salman