

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register	1130	Date - site bills Register	13/04/22
Company Name:	MRMLLP	Site:	G.M.P.
Name of Contractor	N. Krishna		
Nature of work	Civil works.		
Work done	From Date	To Date	
	22-03-22	04-04-22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B-105 cellar	3157	16	SFT	50,514	
2.	Ceiling plastering work					
3.	Column Plastering work	312	12	RFT	3,744	
4.	Add 15% for material shifting and difficulty of work for ceiling plastering @ 15' height.		2.4	%	7,577.	
5.						
6.						
7.						
8.						
9.						
10.						
11.	<b>Total:</b>				61,835	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

**Remarks :** B-105 cellar plastering @ B-105 completed.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 13/04/22	Date:	Date:
Sign:	Sign:	Sign:

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name: **MRMallapur LLP**

Project: **Gulmohar Residency**

Work Description: **Cellar Plastering**

Contractor: **N Krishna**

Prepared By: **N.Srinivas**

Date: **13-04-2022**

Approved by **Ram prasad**  
Sign:

No.	Item Head	Grid no	Col no.	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1									
2	Plastering Work	Beams	C3	44.75	1.00	3.00	1.00	134.25	Sft
3	Flat No 105	Beams	C3	44.75	1.00	2.00	1.00	89.50	Sft
4	Horizontal Beams	Beams	C3	44.75	1.00	2.00	1.00	89.50	Sft
5		Beams	C2	44.75	1.00	3.00	1.00	134.25	Sft
6	Vertical Beams	Beams	C2	33.20	1.00	2.00	1.00	66.40	Sft
7		A18	C3	33.20	1.00	2.00	1.00	66.40	Sft
8		A19	C3	33.20	1.00	2.00	1.00	66.40	Sft
9		A21	C2	33.20	1.00	2.00	1.00	66.40	Sft
10	Slab	B7	C2	38.25	1.00	35.66	1.00	1364.00	Sft
11	Columns			6.00	1.00	15.00	12.00	1080.00	Sft
12	Patti for columns			13.00	1.00	2.00	12.00	312.00	Rft

ESTIMATE SHEET

Company Name: MR Mallapur LLP

Project: Gulmohar Residency

Work Description: Cellar Plastering

Contractor Name: N Krishna

Prepared By: N.Srinivas

Date: 13-04-2022

Approved by: Ramprasad

Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Plastering Work	Cellar Ceiling Plastering	3157	Sft	16.00	50,514
		Column Elevation Patti	312	Rft	12.00	3,744
2		Add 15% for liftig and material Shiftig and difficulty of work for Ceilig			2.40	7,577
		Plasterigat helght 15 feet in lock Cellar.				
		Total				61,835

## Bill for Labour Charges

N Krishna  
Mallapur

Date: 13-43-2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Dust filling for Tile laying work at B blocks.  
**Towards:** Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done : Towards dust filling work done Cellar Plastering in B Block for flat no 105 Cellar . Amount =Rs.61835 /- Work done from date 22.03.22 to date 04.04.22.	Rs.24734/-

Amount in words: Twenty Four Thousand Seven Hundred and Thirty Four Rupees  
Only.

Sign: \_\_\_\_\_

*N. Krishna*

## Bill for Equipment Allowance

N krishna  
Mallapur

Date: 13-04-2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Dust filling for Tile laying work at B blocks.  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards dust filling work done Cellar Plastering in B Block for flat no 105 Cellar . Amount =Rs.61835 /- Work done from date 22.03.22 to date 04.04.22.	Rs.24734/-

Amount in words: Twenty Four Thousand Seven Hundred and Thirty Four Rupees  
Only.

*Handwritten signature*

## Allowance for Consumables

N Krishna.  
Mallapur  
Hyderabad

Date: 13-04-2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Dust filling for Tile laying work at B blocks.  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards dust filling work done Cellar Plastering in B Block for flat no 104 Cellar . Amount =Rs.61835 /- Work done from date 22.03.22 to date 04.04.22.	Rs.12367/-

Amount in words: Twelve Thousand Three Hundred and Sixty Seven Rupees Only.

Sign: \_\_\_\_\_

N. Krishna