

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register	1131	Date - site bills Register	11.04.2022
Company Name:	MRMHP	Site:	GMR
Name of Contractor	G. Sunita		
Nature of work	Painting work		
Work done	From Date	To Date	
	21.02.2022	27.04.2022	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B-block balcony	502	11.75	sq	53042	
2.	and Utility					
3.	painting work					
4.	done flat no.					
5.	305, 401, 308,					
6.	307, 402, 409,					
7.	407, 408, 309					
8.						
9.						
10.						
11.	Total:				53042	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : Putty work done in flat.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 13/04/22	Date:	Date:
Sign:	Sign:	Sign:

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



## MEASUREMENT SHEET

Company Name: MR Mallapur LLP

Project: Gulmohar Residency.

Work Description: B-block Balcony and Utility painting

Contractor Name: G Sunita

Prepared By: Srinivas N

Date: 11-04-2022

Approved by:

Sign:

Ramprasad

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	B Block	Birta Putty Work Walls	7.5	1	9.5	2	142.5 Sft	
	Balcony	Ceiling	10.66	7	1	1	74.62 Sft	
	Flat No 101	Near French Window	1.33	1	9.5	2	25.27 Sft	
			0.33	10.66	1	2	7.04 Sft	
			2.83	10.5	1	1	29.715 Sft	
		Outer Beam	2	10.66	1	1	21.32 Sft	
		Below Balcony Railing	0.5	10.66	1	1	5.33 Sft	
	Utility	East and West Walls	8	1	6.5	2	104 Sft	
			4.5	1	6.5	1	29.25 Sft	
			4.5	1	6.5	1	29.25 Sft	
		Door Deduction	-2.5	1	3	1	-7.5 Sft	
		Beam Bottoms	7.83	0.33	1	1	2.58 Sft	
			4.5	0.33	1	2	2.97 Sft	
		Ceiling	7.83	1	4.5	1	35.235 Sft	
							502 Sft	

Bill for Labour Charges..

G Sunitha.  
Hyderabad.

Date: 28.03.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at B-block  
**Towards:** Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Balcony Putty painting work done in B-block Flat nos 305,307,308,401,402,404,405,407,408 Total Amount = 53042 /- Work done from date : 21.02.22 to 27.03.22	Rs. 21,216/-

Amount in words: Twenty One Thousand Two Hundred and Six Rupees Only.

Sign: \_\_\_\_\_

Tyoti Babu

**Bill for Equipment Allowance**

G Sunitha.  
Hyderabad.

Date: 11.04.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at B-block  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Balcony Putty painting work done in B-block Flat nos 305,307,308,401,402,404,405,407,408 Total Amount = 53042 /- Work done from date : 21.02.22 to 27.03.22	Rs. 21,216/-

Amount in words: Twenty One Thousand Two Hundred and Six Rupees Only.

Sign: \_\_\_\_\_

Iyoti Babu.

## Allowance for Consumables

G Sunitha.  
Hyderabad.

Date: 11.04.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at B-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Balcony Putty painting work done in B-block Flat nos 305,307,308,401,402,404,405,407,408 Total Amount = 53042 /- Work done from date : 21.02.22 to 27.03.22	Rs.10608/-

Amount in words: Ten Thousand Six Hundred and Eight Rupees Only.

Sign: \_\_\_\_\_

Iyoti Babu.