

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1160		Date - site bills Register		23/04/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Bassapa					
Nature of work		Painting work					
Work done		From Date		10/04/2022		To Date	
						21/04/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	Second Coat-painting						
2.	@ B&C-Blocks						
3.	Basement-D) Columns	11,285.00	1.75	Sft	19,750.00		
④	slab-②	24,451.00	1.75	Sft	42,790.00		
⑤	Beams	11,911.00	1.75	Sft	20,844.00		
6.							
7.					83,385.00/-		
8.							
9.	Add 18% GST						
10.					15,009.00/-		
11.	Total:						
							98,394.00/-
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/4/2022		Date:		Date:			
Sign: <i>Krishna</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MPL	Prepared by:	R. Ashok						
Project:		May Flower Platinum								
Work Description:		Basement-1 Second Coat Painting work.								
Contractor Name:		B. Bassapa								
Date:		23.04.2022								
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total			
1	B&C Blocks Basement-1	Column's	11,285.76	Sft	1.75	19,750.08				
		Slab 02	24,451.81	Sft	1.75	42,790.67				
		Beams	11,911.23	Sft	1.75	20,844.65				
Total							83,385.40			
GST 18%							15,009.37			
Total Amount							98,394.77			
Amount in words :- Ninety Eight Thousand Three Hundred and Ninety Four Rupees Only										

MEASUREMENT SHEET

Company Name:		MPL	Prepared by:		R.Ashok					
Project:		May Flower Platinum								
Work Description:		Basement-I Second Coat Painting work.								
Contractor Name:		B.Bassapa								
Date:		23.04.2022								
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	Total Head	
1	B& C blocks column's -2									
	Column's									
	Bgrid 22	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft		
	Bgrid 23	C5 12"X33"	7.50	1.00	11.75	1.00	88.13	Sft		
	Bgrid 24	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft		
	Bgrid 25	C1 12"X15"	6.00	1.00	11.75	1.00	70.50	Sft		
	Bgrid 26	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft		
	Bgrid 27	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft		
	Bgrid 28	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft		
	Cgrid 22	C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft		
	Cgrid 23	C8 15"X36"	8.50	1.00	11.75	1.00	99.88	Sft		
	Cgrid 24,25,26	C4 12"X30"	7.00	1.00	11.75	3.00	246.75	Sft		
	Cgrid 27	C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft		
	Cgrid 28	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft		
	Dgrid 22	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft		
	Dgrid 23	C7 15"X30"	7.50	1.00	11.75	1.00	88.13	Sft		
	Dgrid 24	C6 12X"36"	8.00	1.00	11.75	1.00	94.00	Sft		
		C1 12"X24"	6.00	1.00	11.75	2.00	141.00	Sft		
		C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft		
	Egrid 25	C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft		
	Egrid 26	C8 15"X36"	8.50	1.00	11.75	1.00	99.88	Sft		
	Dgrid 28	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft		
	Egrid 28	C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft		
	Fgrid 21	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft		
	Fgrid 22	C5 12"X33"	7.50	1.00	11.75	1.00	88.13	Sft		

	Fgrid 25	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Fgrid 26,27	C1 12"X24"	6.00	1.00	11.75	2.00	141.00	Sft	
	Fgrid 28	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Ggrid15,16	C1 12"X24"	6.00	1.00	11.75	2.00	141.00	Sft	
		CB2 12"X15"	4.50	1.00	11.75	2.00	105.75	Sft	
	Ggrid17	CB2 12"X15"	4.50	1.00	11.75	1.00	52.88	Sft	
		C7 15"X30"	7.50	1.00	11.75	1.00	88.13	Sft	
	Ggrid19	C7 15"X30"	7.50	1.00	11.75	1.00	88.13	Sft	
	Ggrid20	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Ggrid21	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Ggrid22,23	C8 15"X36"	8.50	1.00	11.75	2.00	199.75	Sft	
	Ggrid24,27	C3 12"X27"	6.50	1.00	11.75	2.00	152.75	Sft	
	Ggrid26	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Ggrid28	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Hgrid21	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Hgrid25	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Igrid15,16	C1 12"X24"	6.00	1.00	11.75	2.00	141.00	Sft	
	Igrid 17	C8 15"X36"	8.50	1.00	11.75	2.00	199.75	Sft	
	I,Jgrid 18,19	C3 12"X27"	6.50	1.00	11.75	2.00	152.75	Sft	
		C5 12"X33"	7.50	1.00	11.75	1.00	88.13	Sft	
		C6 12"X36"	6.33	1.00	11.75	1.00	74.38	Sft	
	Igrid 20	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Igrid 21	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Igrid 22	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
		C2 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft	
	Igrid 23	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Igrid 24	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
		C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft	
	Igrid 25	C5 12"X33"	7.50	1.00	11.75	1.00	88.13	Sft	
	Hgrid 28	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Jgrid 15,16	C1 12"X24"	6.00	1.00	11.75	2.00	141.00	Sft	
	Jgrid 17	C5 12"X33"	7.50	1.00	11.75	1.00	88.13	Sft	
	Jgrid 20	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	

	Jgrid 21	C3 12"X27"	6.50	1.00	11.75	2.00	152.75	Sft	
	Jgrid 23	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Jgrid 24	C3 12"X27"	6.50	1.00	11.75	2.00	152.75	Sft	
	Jgrid 27	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Jgrid 28	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Jgrid 26	C1 12"X24"	6.00	1.00	11.75	2.00	141.00	Sft	
	Kgrid 16	C1 12"X24"	6.00	1.00	11.75	2.00	141.00	Sft	
	Kgrid 17	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
		C5 12"X33"	7.50	1.00	11.75	1.00	88.13	Sft	
	Kgrid 19	C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft	
	Kgrid 20	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Kgrid 21	C5 12"X33"	7.50	1.00	11.75	1.00	88.13	Sft	
	Kgrid 22	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Kgrid 23	C5 12"X33"	7.50	1.00	11.75	1.00	88.13	Sft	
	Kgrid 23'	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Kgrid 24	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
	Kgrid 25	C2 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
		C8 15"X36"	8.50	1.00	11.75	2.00	199.75	Sft	
	Lgrid 26	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Lgrid 15,16	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
		C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft	
	Lgrid 18	C7 15"X30"	7.50	1.00	11.75	1.00	88.13	Sft	
	Lgrid 19	C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft	
	Lgrid 20	C8 15"X36"	8.50	1.00	11.75	1.00	99.88	Sft	
	Lgrid 21	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Lgrid 22	C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft	
	Lgrid 23	C8 15"X36"	8.50	1.00	11.75	1.00	99.88	Sft	
	Lgrid 23'	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Lgrid 24	C3 12"X27"	6.50	1.00	11.75	1.00	76.38	Sft	
	Mgrid 15,16	C1 12"X24"	6.00	1.00	11.75	1.00	70.50	Sft	
		C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	
	Lgrid 17	C8 15"X36"	8.50	1.00	11.75	1.00	99.88	Sft	
	Lgrid 18	C4 12"X30"	7.00	1.00	11.75	1.00	82.25	Sft	

