

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1156		Date - site bills Register		23-4-22	
Company Name:		MRMLLP		Site:		G m R	
Name of Contractor Shoba Ram							
Nature of work Painting							
Work done		From Date		To Date			
		19-3-21		21-4-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block OHT	185-	8.75	Pft	1618/-		
2.	terrace parapet	43-	11.50	sft	503/-		
3.	wall, Pain wals	6924-	4.00	sft	27698/-		
4.	Slab work	1207-	6.75	sft	8162/-		
5.	Painting work	750	6.75	sft	5067/-		
6.							
7.							
8.							
9.							
10.							
11.	Total:				43,042/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/4/22		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	Item Head Painting for A-block West side driveway Parapet Wall Railing	01 Coat Redoxide and 02 Coats Enamel	185.00	1.00	1.00	1.00	185.00	Rt
2	Enamel with Lappan primer + 2coat painting	A-block Parapet wall 2nd coat painting	3.50	1.00	6.25	2.00	43.75	Sft
3	A-block rain water Protection slabs		945.99	1.00	3.66	2.00	6925	sft
4	Rain water protection columns		16.66	14.50	1.00	5.00	1207.85	sft
			5.50	1.00	6.50	21.00	750.75	sft

Approved by:
Sign

Reappraised

ESTIMATE SHEET

Company Name: MRM LLP

Project: Gnr

Work Description: Painting Work

Contractor Name: Shoba ram

Prepared By: P Sai Kumar

Date: 23.04.22

Approved by: Ramprasad
Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Painting for A-block West side driveway Parapet Wall Railing	01 Coat Redoxide and 02 Coats Enamel	185.00	Rt	8.75	1,618.75
2	Terrace doors		43.75	Sft	11.50	503.13
3	A-block Parapet wall	2nd coat painting	6924.65	sft	4.00	27,698.59
4	A-block rain water Protection slabs		1207.85	sft	6.75	8,152.99
5	A-block Rain water protection columns		750.75	sft	6.75	5,067.56
Total : Forty Three Thousand Forty One Rupees						43,041.01

Bill for Labour Charges

Shobha ram,
Mallapur,
Hyderabad.

Date: 23.04.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards final coat Painting work on terrace parapet wall, Rain water slabs & OHTs at A-block . Total Amount = 43,041 /- Work done from date : 19.03.22 to 21.04.22	Rs.17,216 /-

Amount in words: Seventeen Thousand Two Hundred Sixteen Only.

Sign: Shoba

Bill for Equipment Allowance

Shobha ram,
Mallapur ,
Hyderabad.

Date: 23.04.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting .
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards final coat Painting work on terrace parapet wall,Rain water slabs & OHTs at A-block . Total Amount = 43,041 /- Work done from date : 19.03.22 to 21.04.22	Rs.17,216 /-

Amount in words: Seventeen Thousand Two Hundred Sixteen Only.

Sign: Shoba

Allowance for Consumables

Shobha ram.
Mallapur,
Hyderabad.

Date: 23.04.22

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards final coat Painting work on terrace parapet wall,Rain water slabs & OHTs at A-block . Total Amount = 43,041 /- Work done from date : 19.03.22 to 21.04.22	Rs.8,608 /-

Amount in words: Eight Thousand Six Hundred and Eight Only.

Sign: Shoba