


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register | | 10261 | | Date - site bills Register | | 26/04/2022 | |
|---|----------------------|--|--------|-------------------------------|--------|--|--|
| Company Name: | | MMAK-UP | | Site: | | GHT | |
| Name of Contractor | | Om Prakash Singh | | | | | |
| Nature of work | | Tile work | | | | | |
| Work done | | From Date | | 01/04/2022 | | To Date | |
| | | | | | | 25/04/2022 | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | B-509 | 01 | 31,018 | NO | 31,018 | | |
| 2. | B-311 | 01 | 31,018 | NO | 31,018 | | |
| 3. | B-312 | 01 | 31,018 | NO | 31,018 | | |
| 4. | | | | | | | |
| 5. | | | | | | | |
| 6. | | | | | | | |
| 7. | | | | | | | |
| 8. | | | | | | | |
| 9. | | | | | | | |
| 10. | | | | | | | |
| 11. | Total: | | | | 93,053 | | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | — | | PO/WO date: | | — | |
| Remarks : | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: 26/04/2022 | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
26 APR 2022
A. SURESH
PROJECT MANAGER

Bill For Hire Equipment Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072


Date: 26-04-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for hire equipment Charges

| S No. | Description | Amount |
|-------|--|--------------|
| 1. | Brief description of work done: Towards:- :- B Block Flat no 509 & 311 & 312 Tile laying work done. Total Amount is Rs :93,053/- Work Done from date:01-04-2022 To Date: 24-04-2022 | Rs :48,350/- |

Amount in words: Forty Eight Thousand Three Hundred Fifty Only/-



Sign: _____



Bill For Labour Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072

Date: 26-04-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labour Charges


| S No. | Description | Amount |
|-------|--|--------------|
| 1. | Brief description of work done: Towards:- :- B Block Flat no 509 & 311 & 312 Tile laying work done. Total Amount is Rs :93,053/- Work Done from date:01-04-2022 To Date: 24-04-2022 | Rs :48,350/- |

Amount in words: Forty Eight Thousand Three Hundred Fifty Only/-




Sign: _____

| Measurement Sheet | | | | | | | | | | |
|--------------------------|-----------------|---|--------|-------|--------|------|----------|-------|-----------------|---------|
| Company Name: | | MMR Kowkur LLP | | | | | | | | |
| Project: | | GHT | | | | | | | | |
| Description : | | Flat no A - 102 Tiles measurement details | | | | | | | | |
| Prepared By: | | A Suresh | | | | | | | | |
| Date : | | 26 April 2022 | | | | | | | | |
| Name of the Contractor : | | Om Prakash Singh | | | | | | | | |
| S No. | Item Head | Item Description | Length | Width | Height | Nos. | Quantity | Units | Item Head Total | Remarks |
| 1 | Flat no B - 509 | Flooring tile | 1149.5 | 1.00 | 1.00 | 1.00 | 1149.50 | Sft | 1149.5 | |
| | 1715 Sft SUBA | SUBA 67% | | | | | | | | |
| | | Skerting | 308.0 | 1.00 | 1.00 | 1.00 | 308.00 | Sft | 1457.5 | |
| | | Toilets | 200.0 | 1.00 | 1.00 | 3.00 | 600.00 | Sft | 600.00 | |
| | Kitchen room& | | 190.0 | 1.00 | 1.00 | 1.00 | 190.00 | Sft | 190.00 | |
| | Utility | | | | | | | | | |
| 2 | Flat no B - 311 | Flooring tile | 1149.5 | 1.00 | 1.00 | 1.00 | 1149.50 | Sft | 1149.5 | |
| | 1715 Sft SUBA | SUBA 67% | | | | | | | | |
| | | Skerting | 308.0 | 1.00 | 1.00 | 1.00 | 308.00 | Sft | 1457.5 | |
| | | Toilets | 200.0 | 1.00 | 1.00 | 3.00 | 600.00 | Sft | 600.00 | |
| | Kitchen room& | | 190.0 | 1.00 | 1.00 | 1.00 | 190.00 | Sft | 190.00 | |
| | Utility | | | | | | | | | |
| 3 | Flat no B - 312 | Flooring tile | 1149.5 | 1.00 | 1.00 | 1.00 | 1149.50 | Sft | 1149.5 | |
| | 1715 Sft SUBA | SUBA 67% | | | | | | | | |
| | | Skerting | 308.0 | 1.00 | 1.00 | 1.00 | 308.00 | Sft | 1457.5 | |
| | | Toilets | 200.0 | 1.00 | 1.00 | 3.00 | 600.00 | Sft | 600.00 | |
| | Kitchen room& | | 190.0 | 1.00 | 1.00 | 1.00 | 190.00 | Sft | 190.00 | |
| | Utility | | | | | | | | | |


 APPROVED BY
 12 6 APR 2022
 A. SURESH
 PROJECT MANAGER

| Estimate Sheet | | Company Name: MMR KOWKUR LLP | | Approved by: | | | |
|-----------------------|-------------------------|---|-------|---------------------------------|-----------------|-------------------------------|---------|
| Project: GHT | | B Block Tiles laying work done flat details | | Sign: | | | |
| Prepared By: A Suresh | | Contractor Name: B Anand Kumar | | Work done to date :01-04-2022 | | | |
| Date: 26-Apr-2022 | | A | | work done from date :24-04-2022 | | | |
| S No. | Item Description | Quantity | Units | Rate | D=AxC Amount | E=Sum of D Item Head Total | Remarks |
| 1 | B - 509 | | | | | | |
| | Flooring tile | 1,458 | Sft | 13 | 18,948 | | |
| | Toilet Tiles | 600.00 | Sft | 16 | 9,600 | | |
| | Kitchen & Utility tiles | 190.00 | Sft | 13 | 2,470 | | |
| | | | | | 31,018 | | |
| 2 | B - 311 | | | | | | |
| | Flooring tile | 1,458 | Sft | 13 | 18,948 | | |
| | Toilet Tiles | 600.00 | Sft | 16 | 9,600 | | |
| | Kitchen & Utility tiles | 190.00 | Sft | 13 | 2,470 | | |
| | | | | | 31,018 | | |
| 3 | B - 312 | | | | | | |
| | Flooring tile | 1,458 | Sft | 13 | 18,948 | | |
| | Toilet Tiles | 600.00 | Sft | 16 | 9,600 | | |
| | Kitchen & Utility tiles | 190.00 | Sft | 13 | 2,470 | | |
| | | | | | 31,018 | | |
| | | | | | | 93,053 | |


 APPROVED BY
26 APR 2022
 A. SURESH
 PROJECT MANAGER

Bill For Consumable Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072


Date: 26-04-2022


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Consumable Charges

| S No. | Description | Amount |
|-------|---|---------------|
| 1. | Brief description of work done: Towards:- B Block Flat no 509 & 311 & 312 Tile laying work done. Total Amount is Rs :93,053/- Work Done from date:01-04-2022 To Date: 24-04-2022 | Rs : 24,175/- |

Amount in words: Twenty Four Thousand one hundred seventy Five Only/-



Sign:  _____

