


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		48		Date - site bills Register		27-04-22	
Company Name:		MRP LLP		Site:		N96	
Name of Contractor		G. snehalatha					
Nature of work		Earth work					
Work done		From Date		To Date			
		10-02-22		23-04-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation for blocks	4777	02/-	CFT	9555/-		
2.	Foundation	14322	02/-	CFT	28,644/-		
3.		4042	02/-	CFT	8085/-		
4.		10878	02/-	CFT	21,756/-		
5.	Excavation south side	3600	02/-	CFT	7200/-		
6.	wall	3850	02/-	CFT	7700/-		
7.							
8.	Docking work	8584	01/-	SFT	8584/-		
9.							
10.							
11.	Total:	-	-	-	91,524/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 27-04-22		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

G.Snehalatha
Address:H.no -45,Suryanagar,mallapur
Hyderabad

Date:27-04-22

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Exacavation work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation of soil and south retaining wall for block B and dressing work also. Total Amount =91524/- Work done from date 10-2-22 to date: 23-04-2022	Rs.36609/-

Amount in words: Thirty six thousand six hundred and nine rupees only.

Sign: _____

Bill for Equipment Charges

G.Snehalatha
Address:H.no -45,Suryanagar,mallapur
Hyderabad

Date:27-04-22

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Excavation work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation of soil and south retaining wall for block B and dressing work also. Total Amount =91524/- Work done from date 10-2-22 to date: 23-04-2022	Rs.36609/-

Amount in words: Thirty six thousand six hundred and nine rupees only.

Sign: _____

Bill for Consumble Charges

G.Snehalatha
Address:H.no -45,Suryanagar,mallapur
Hyderabad

Date:27-04-22

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Exacavation work
Towards: Allowance for Consumble Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation of soil and south retaining wall for block B and dressing work also. Total Amount =91524/- Work done from date 10-2-22 to date: 23-04-2022	Rs.18304/-

Amount in words: Eighteen thousand three hundred and four rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name: MRPLLP
 Project: Nilgiri Heights
 Work Description: Earthwork
 Contractor: G.Snehalatha
 Prepared By: Anil.M
 Date: 27.04.22

Approved by: Vijay raj

S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
Block - B Excavation south part									
1	Excavation of soil for block-B footings	Excavation of soil for block-B footings purpose	35.0	39.0	3.5	1.0	4,777.5	Cft	
			93.0	22.0	3.5	2.0	14,322.0	Cft	
			33.0	35.0	3.5	1.0	4,042.5	Cft	
			74.0	42.0	3.5	1.0	10,878.0	Cft	
2	Excavation of soil for block B south retaining wall	Excavation of soil for block B south retaining wall purpose	60.0	6.0	10.0	1.0	3,600.0	Cft	
			25.0	22.0	7.0	1.0	3,850.0	Cft	
2	Dressing work	Dressing work for laying pec bed in the excavation part	35.0	39.0	1.0	1.0	1,365.0	Sft	
			93.0	22.0	1.0	1.0	2,046.0	Sft	
			33.0	35.0	1.0	1.0	1,155.0	Sft	
			74.0	42.0	1.0	1.0	3,108.0	Sft	
			60.0	6.0	1.0	1.0	360.0	Sft	
			25.0	22.0	1.0	1.0	550.0	Sft	

ESTIMATE SHEET

Company Name:

MRP LLP

Approved by: Vijay rui

Project:

Nilein Heights

Work Description:

Earthwork

Contractor:

G. Sachalatha

Prepared By:

Anil M

Date:

27.04.22

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
Block - B Excavation south part								
1	Excavation of soil for block-B footings	Excavation of soil for block-B footings purpose	4777.5	Ch	2.00	9,555.00		
			14322.0	Ch	2.00	28,644.00		
			4042.5	Ch	2.00	8,085.00		
			10878.0	Ch	2.00	21,756.00		
2	Excavation of soil for block B south retaining wall	Excavation of soil for block B south retaining wall purpose	3600.0	Ch	2.00	7,200.00		
			3850.0	Ch	2.00	7,700.00		
3	Dressing work		1365.0	Sft	1.00	1,365.00		
			2046.0	Sft	1.00	2,046.00		
			1,155.0	Sft	1.00	1,155.00		
			3108.0	Sft	1.00	3,108.00		
			360.0	Sft	1.00	360.00		
			550.0	Sft	1.00	550.00		
Total amount:							91,524.00	

5