

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1172		Date - site bills Register		27-4-22	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor Janardhan Prasad							
Nature of work tiles work							
Work done		From Date		To Date			
		1-1-22		26-4-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block 1 <sup>st</sup>	7455	17-	sft	126745/-		
2.	Floor to 5 <sup>th</sup> floor	2670	17-	sft	45,390/-		
3.	Corridor						
4.	tiles laying						
5.	G Skidding						
6.	work						
7.							
8.							
9.							
10.							
11.	Total:				172135/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : A-WL work Completed							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 29-4-22		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for tertiary jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: Modi Realty Mallapur LLP  
 Project: Gutnohar Residency  
 Work Description: Tiles Laying in 4' X 2' & 2' X 2' in corridor  
 Contractor Name: Janardhan Prasad  
 Prepared By: Sai Kumar P  
 Date: 27.04.22

Approved by: Ram Prasad  
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AXBxCxD Quantity	F Units
1	A-block	Tiles Laying in 4' X 2' & 2' X 2' in corridor						
2	Corridor tiles Flooring	Flat no. 2, 3 & 4 flat no. 5 & lobby Flat no. 1 & 9 Staircase lobby	130.00 43.25 22.00 24.00	6.50 6.50 6.50 9.25	1.00 1.00 1.00 1.00	5.00 5.00 5.00 5.00	4225.00 1405.63 715.00 1110.00 7456	Sft Sft Sft Sft Sft
3	Corridor Tiles Skirting	Flat no. 2, 3 & 4 flat no. 5 & lobby Flat no. 1 & 9 Staircase lobby	142.00 51.00 48.00 26.00	1.00 1.00 1.00 1.00	1.00 1.00 1.00 1.00	10.00 10.00 10.00 10.00	1420.00 510.00 480.00 260.00 2670.0	Rft Rft Rft Rft Rft



ESTIMATE SHEET							Approved by:	Ram Prasad
Company Name:		Modi Realty Mallapur LLP					Sign:	
Project:		Gulmohar Residency						
Work Description:		Tiles Laying in 4' X 2' & 2' X 2' in corriddor						
Contractor Name:		Janardhan Prasad						
Prepared By:		Sai Kumar P						
Date:		27.04.22						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount		
1	Corridor tiles Flooring	Flat no. 1 to 9	7455.63	Sft	17.00	1,26,745.63		
2	Corridor Tiles Skirting	Flat no. 1 to 9	2670.00	Rft	17.00	45,390.00		
Total						1,72,135.63		

**Allowance for Consumables**

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.

Date: 27.04.22


**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Tiles work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: In A-block 1 <sup>st</sup> to 5 <sup>th</sup> floor corridor tiles laying work. Total Amount = 172,135 /- Work done from date 01.01.22 to date 26.04.22	Rs.68,854/-

Amount in words: Sixty Eight Thousand Eight Hundred and Fifty Four Rupees Only.

Sign: \_\_\_\_\_



## Bill for Equipment Allowance

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.

Date: 27.04.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Flooring  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: In A-block 1 <sup>st</sup> to 5 <sup>th</sup> floor corridor tiles laying work. Total Amount = 172,135 /- Work done from date 01.01.22 to date 26.04.22	Rs.68,854 /-

Amount in words: Sixty Eight Thousand Eight Hundred and Fifty Four Rupees Only.

Sign: Janardhan Prasad



Bill for Labour Charges

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.

Date: 27.04.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Tiles Laying  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: In A-block 1 <sup>st</sup> to 5 <sup>th</sup> floor corridor tiles laying work. Total Amount = 172,135 /- Work done from date 01.01.22 to date 26.04.22	Rs.34,427 /-

Amount in words: Thirty Four Thousand Four Hundred and Twenty Seven Rupees Only.

Sign: \_\_\_\_\_

Janardhan Prasad