

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1174	Date - site bills Register	28/04/22
Company Name:	MPMLLP	Site:	G.M.P.
Name of Contractor	Ramesh Chandra Nayak		
Nature of work	Tiles laying work		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Consider tiles	1567	8FT	17	26,644	
2.	laying.					
3.	skirting.	460	8FT	17	7,822.	
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				34,466.	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : Consider tiles laying work completed.
 'B' Block

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign: <i>[Signature]</i>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: Modi Realty Mallapur LLP

Project: Gulmohar Residency

Work Description: Tiles Laying in 4' X 2' & 2' X 2' in corridor b-block 3rd floor

Contractor Name: Ramesh Chandra Nayak

Prepared By: Srinivas N

Date: 25.04.2022

Approved by: Ram Prasad
Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
	Tiles Laying in 4' X 2' & 2' X 2' in corridor b-block 3rd floor	Flat no. 1 to 8	1567	Sft	17.00	26,644.19
1	Corridor tiles Flooring	Flat no. 1 to 8	460	Rft	17.00	7,822.04
2	Corridor Tiles Skirting					
		Total				34,466

MEASUREMENT SHEET

Company Name:
Project:
Work Description:
Contractor Name:

Ramesh Chandra Nayak
Shivans N
25.04.2022

Prepared By:
Date:

Modi Reality Mallapur LLP
Gulmohar Residency
Tiles Laying in 4' X 2' & 2' X 2' in corridor b-block 3rd floor

Approved by:
Sign:

Ram Prasad

E= AxBxCxD
Quantity
Units

S No. Item Head

S No.	Item Head	Length	Width	Height	Nos	Quantity	Units
1	Corridor tiles Flooring	99.83	6.50	1.00	1.00	648.90	SN
	Corridor From 2 to 3	24.00	6.50	1.00	1.00	222.00	SN
	Flat no. 1&8 Lobby	13.91	6.50	1.00	1.00	90.42	SN
	Flat no. 1	13.91	6.50	1.00	1.00	90.42	SN
	Flat no. 8	24.00	6.50	1.00	1.00	156.00	SN
	lobby @4 &5 flats	27.66	6.50	1.00	1.00	179.79	SN
	lobby @ Flat o 5	27.66	6.50	1.00	1.00	179.79	SN
	Lobby @ flat o 4	27.66	6.50	1.00	1.00	179.79	SN
	Total					1567	
2	Corridor Tiles Skirting	99.83	1.00	1.00	2.00	199.66	RH
	Flat no. 2, 3,5,6	13.91	1.00	1.00	2.00	27.82	RH
	Lobby at Flat no 1	22.50	1.00	1.00	2.00	45.00	RH
	Lobby at Flat no 8	35.32	1.00	1.00	2.00	70.64	RH
	Lobby at Flat no. 1 & 8	30.00	1.00	1.00	2.00	60.00	RH
	lobby @4 &5 flats	61.16	1.00	1.00	2.00	122.32	RH
	At Flat no 4	61.16	1.00	1.00	2.00	122.32	RH
	At Flat no 5	61.16	1.00	1.00	2.00	122.32	RH
	Total					460	

Bill for Labour Charges

Ramesh Chendra Nayak,
Neradmet.

Date:09-04-22

In favor of: MRM LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in B Block Corridor 3 rd Floor. Total Amount = 34,466/- Work done from date 16.01.22 to date 02-02-22	Rs 13786/-

Amount in words: Thirteen Thousand Seven Hundred and Eighty Six Rupees Only.

Sign: Ramesh

Bill for Equipment Allowance

Ramesh Chendra Nayak,
Neradmet.

Date:25-04-22

In favor of: MRM LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in B Block Corridor 3 rd Floor . Total Amount = 34,466/- Work done from date 16.01.22 to date 02-02-22	Rs 13786/-

Amount in words: Thirteen Thousand Seven Hundred and eighty Six Rupees Only.

Sign: Ramesh

Allowance for Consumables

Ramesh Chendra Nayak,
Neradmet.

Date:25-04-22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in B Block Corridor 3 rd Floor . Total Amount = 34,466/- Work done from date 16.01.22 to date 02-02-22	Rs 6893 /-

Amount in words: Six Thousand Eight Hundred and Ninety Three Rupees Only.

Sign: Ramesh