

Construction division.
Advice for giving credit to contractors suppliers.

Sl. No. - site bills register		203		Date - site bills Register		10/5/22	
Company Name:		Sov LLP		Site:		Sov-III	
Name of Contractor							
K. Krishna							
Nature of work							
Scaffolding							
Work done		From Date		To Date			
		10/3/22		05/5/22			
Sl. No.	Villa Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Typing of scaffolding						
2.	v.no- 113,138,145,	7084	70	sqft	49,588/-		
3.	180,181,182,183						
4.							
5.	Removing of						
6.	Scaffolding	7084	1/-	sqft	7084/-		
7.	v.no- 113,138,145,						
8.	180,181,182,183						
9.							
10.							
11.	Total:				56,672/-		
Bill required		YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		GST bill required		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
Measurement & estimate sheet:		Required <input checked="" type="checkbox"/> Not required <input type="checkbox"/>		Measurement & estimate sheet:		Enclosed <input checked="" type="checkbox"/> Not enclosed <input type="checkbox"/>	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10 MAY 2022		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice is valid for (30 or 45) days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for nimkey jobs where guideline rates are clearly given.

ESTIMATE SHEET								
Company Name:		SOV-III			Approved by:			
Project:		SOV-III			Sign:			
Work Description:		Scraffolding Work						
Name of the Contractor		k.Krishna						
Prepared By		G.chandra kanth						
Date:		16-05-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
V no 113,138,145,180,181,182,183								
1	(Tying) (East & west Facing)	V no 113,138,145,180,181,182,183	7084.00	sft	7.00	49,588.00		
V no 113,138,145,180,181,182,183								
1	(Removing) (East & west Facing)	V no 113,138,145,180,181,182,183	7084.00	Sft	1.00	7,084.00		
						Total Amount	56,672.00	
Amount In Words:- Fifty Six Thousand Six Hundered Seventy Two Rupees Only								


APPROVED BY
10 MAY 2022
 Project Manager
 K. Purshotham (S.O.V.LLP)

MEASUREMENT SHEET

Company Name: SOV-III
 Project: SOV-III
 Work Description: Scraffolding Work
 Name of the Contractor: k.Krishna
 Prepared By: G.chandra kanth
 Date: 16-05-2022

Approved by:
 Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
V no 113,138,145,180,181,182,183									
1	(Tying)	V no 113,138,145,180,181,182,183	28.00	1.00	23.00	7.00	4508.00	Sft	
	(East & west Facing)		16.00	1.00	23.00	7.00	2576.00	Sft	7,084.00
V no 113,138,145,180,181,182,183									
1	(Removing)	V no 113,138,145,180,181,182,183	28.00	1.00	23.00	7.00	4508.00	Sft	
	(East & west Facing)		16.00	1.00	23.00	7.00	2576.00	Sft	7,084.00

Bill for Allowance for Consumables

K.krishna

Vekatramana Colony, Mallapur.

Date:10-05-2022

In favor of: SOV-III
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Civil Work
Towards: Allowance consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-V no 113,138,145,180,181,182,183 Scraffolding Tying & removing for cladding Fixing & painting Purpose Total Amount:56,672/- Work done from 10-03-2022 to 05-05-2022	Rs.11,334/-

Amount in words: Eleven Thousand Three Hundered Thirty Four Rupees Only/-

Sign: _____

Bill for Allowance for Equipment

K.krishna
Vekatramana Colony, Mallapur.

Date:10-05-2022

In favor of: SOV-III
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Civil Work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards:-V no 113,138,145,180,181,182,183 Scraffolding Tying & removing for cladding Fixing & painting Purpose Total Amount:56,672/- Work done from 10-03-2022 to 05-05-2022	Rs.22,668/-

Amount in words: Twenty Two Thousand Six Hundered Sixty Eight Rupees Only/-

Sign: _____

Bill for Labour Charges

K.krishna
Vekatramana Colony, Mallapur.

Date:10-05-2022

In favor of: SOV-III
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Civil Work
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-V no 113,138,145,180,181,182,183 Scraffolding Tying & removing for cladding Fixing & painting Purpose Total Amount:56,672/- Work done from 10-03-2022 to 05-05-2022	Rs.22,668/-

Amount in words: Twenty Two Thousand Six Hundered Sixty Eight Rupees Only/-

Sign: _____