


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		588	Date - site bills Register		11/05/2022	
Company Name:		GVRC	Site:		Innopalis.	
Name of Contractor Md. Tshaq.						
Nature of work 4505 slab-4 RCC works.						
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	4505 Cap	2,162.00	79.20	Sft	2,126,670.00	
2.	cap beams	1,464.50	79.20	Sft	1,15,948.50	
3.	slab	25200.50	79.20	Sft	19,95,800.00	
4.	projection	392.50	79.20	Sft	31,086.50	
5.	slab beam	2648.19	79.20	Sft	2,09,736.60	
6.	Retaining wall	1215.90	85.80	Sft	1,04,270.90	
7.	lift wall	2485.56	79.20	Sft	1,96,185.60	
8.	staircase wall	651.60	79.20	Sft	51,606.72	
9.	slab, Beam				/	
10.	Landing.					
11.	Total:				29,32,015.51	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 		Date:		Date:		
Sign: 11/05/2022		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name:		CVRC						
Project:		Innoplis						
Work Description:		4545 slab 4					Approved by:	Madhu .T
Prepared By:		Salman					Sign:	
Contractor Name:		Md.Ishaq						
work date:		2-9-2022-7-5-2022						
bill date:		09-05-2022						
S No.	Item Head	Item Description	Quantity	Units	Circular Rate	Amount		
1	4545	Cap	2,862.00	Sft	79.20	2,26,670.40		
2	4545	cap beams	1,464.00	Sft	79.20	1,15,948.80		
3	4545	Slab	25200.00	Sft	79.20	19,95,840.00		
4	4545	Projection	392.50	Sft	79.20	31,086.00		
5	4545	Slab Beam	2648.19	Sft	79.20	2,09,736.60		
6	4545	Retaining Wall	1215.28	Sft	85.80	1,04,270.90		
7	4545	Lift Wall	2485.56	Sft	79.20	1,96,856.09		
8	4545	Staircase Waste Slab, Beam Landing	651.60	Sft	79.20	51,606.72		
				<b>Total Amount</b>		<b>29,32,015.51</b>		

*Salman*



MEASUREMENT SHEET

Company Name:	GVRC																		
Project:	Innapolis																		
Work Description:	4S4S slab 4																		
Name of the Contractor	Ishaq																		
Prepared By	Salman Md																		
Bill Date:	09-05-2022																		
work date	2-9-2022-7-5-2022																		
S No.																			
	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total										
1	4545	CAPS	13.120	8.000	1.00	6.0	629.8	Sft											
			13.140	13.14	1.00	3.0	518.0	Sft											
			13.120	12.30	1.00	4.0	645.5	Sft											
			9.000	20.00	1.00	4.0	720.0	Sft											
			19.680	5.40	1.00	1.0	106.3	Sft											
			9.00	5.40	1.00	3.0	145.8	Sft											
			5.50	5.90	1.00	3.0	97.4	Sft											
2		Cap beams	3.50	1.00	2.25	186.00	1464.75	Sft	2862.7										
3		SLAB	140.00	180.00	1.00	1.00	25200.00	Sft											
4		PROJECTIONS	138.0	1.3	1.0	1.0	172.5	Sft	172.5										
			176.0	1.3	1.0	1.0	220.0	Sft	220.0										
5		Diductions	22.000	10.000	1.000	3.000	660.000	Sft	660.000										

*Salman*



Beam 4545

B1	24.0	1.0	3.0	2.0	144.0	Sft	
B2	12.3	1.0	2.8	1.0	33.9	Sft	
B3	12.6	1.0	2.8	1.0	34.6	Sft	
B3a	24.4	1.0	3.0	1.0	73.1	Sft	
B4	15.5	1.0	2.8	1.0	42.6	Sft	
B5	15.7	1.0	2.8	1.0	43.2	Sft	
B6	11.5	1.0	2.8	1.0	31.6	Sft	
B6a	24.0	1.0	3.0	1.0	72.0	Sft	
B7	24.0	1.0	3.0	1.0	72.0	Sft	
B8	14.6	1.0	3.0	1.0	43.9	Sft	
B9	61.2	1.0	3.0	1.0	183.5	Sft	
B10	36.8	1.0	2.8	1.0	101.2	Sft	
B11	57.0	1.0	2.8	1.0	156.8	Sft	
B11a	9.4	1.0	2.8	1.0	25.7	Sft	
B12	31.2	1.0	3.0	1.0	93.5	Sft	
B13	12.2	1.0	2.8	1.0	33.4	Sft	
B14	18.2	1.0	3.0	1.0	54.6	Sft	
B15	30.9	1.0	3.0	1.0	92.7	Sft	
B16	9.0	1.0	3.0	2.0	54.0	Sft	
B17	12.1	1.0	3.0	2.0	72.8	Sft	
B18	11.1	1.0	3.0	1.0	33.3	Sft	
B19	34.0	1.0	3.0	1.0	102.0	Sft	
B20	31.2	1.0	3.0	1.0	93.5	Sft	
B21	31.8	1.0	3.0	1.0	95.4	Sft	
B22	13.1	1.0	3.0	1.0	39.4	Sft	
B23	20.3	1.0	3.0	1.0	61.0	Sft	
B24	11.4	1.0	3.0	3.0	102.4	Sft	
B25	38.1	1.0	3.0	1.0	114.4	Sft	
B26	9.0	1.0	3.0	1.0	27.0	Sft	
B27	11.0	1.0	2.4	1.0	26.5	Sft	
B28	15.8	1.0	3.4	1.0	54.0	Sft	
B29	28.0	1.0	3.3	1.0	91.0	Sft	
B30	34.3	1.0	3.3	1.0	111.6	Sft	
B31	11.0	1.0	3.3	3.0	107.3	Sft	
B32	9.0	1.0	3.3	2.0	58.5	Sft	
B33	22.1	1.0	3.3	1.0	72.0	Sft	
					Total Beam	Sft	2,648.19

*S. Palmer*

