


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1181		Date - site bills Register		10/05/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Naveen Kumar					
Nature of work		Painting work					
Work done		From Date		28/04/2022		To Date	
						02/05/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	Staircase @						
2.	C, & G, Binda						
3.	Putty Second coat						
4.	painting work	10,109.45	1.75	Sq/-	17,691.00		
⑤	Head Room	1,057.71	1.75	Sq/-	1,850.00		
6.					19,542.00		
7.							
8.	Add 18% GST				3,517.00		
9.							
10.							
11.	Total:				23,060.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/5/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MPL		Prepared by:		R.Ashok			
Project:		May Flower Platinum							
Work Description:		Staircase @ C1&C4 Birla Putty Second coat Painting work							
Contractor Name:		B.Naveen Kumar							
Date:		09.05.2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Staircase @ C1&C4 Birla Putty Second coat Painting work		10,109.45	Sft	1.75	17,691.54			
2	Head Room		1,057.71	Sft	1.75	1,850.99			
						19,542.52			
				GST 18%			3,517.65		
				Total Amount			23,060.18		
Amount in words :- Twenty Three Thousand and Sixty Rupees Only									

MEASUREMENT SHEET										
Company Name:		MPL	Prepared by:		R.Ashok					
Project:		May Flower Platinum								
Work Description:		Staircase @ C1&C4 Birla Putty Second coat Painting work								
Contractor Name:		B.Naveen Kumar								
Date:		09.05.2022								
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head	
1 Staircase @ C1&C4 Birla Putty Second coat Painting work										
		Side Walls	20.41	9.50	1.00	2.00	387.79	Sft		
			14.58	9.50	1.00	2.00	277.02	Sft		
		Bearn	14.58	3.25	1.00	1.00	47.39	Sft		
		Landing	5.25	5.00	1.00	3.00	78.75	Sft		
		Flyights	24.00	10.00	1.00	1.00	240.00	Sft	1,030.95	
	Up to 10 Floors		1,030.95	1.00	1.00	10.00	10,309.45	Sft	10,309.45	
	Deductions	Windows	5.00	4.00	1.00	10.00	200.00	Sft	200.00	
						Total Quantity		Sft	10,109.45	
2 Head Room										
		Side Walls	18.98	10.00	1.00	2.00	379.60	Sft		
			14.91	10.00	1.00	2.00	298.20	Sft		
		Bearn	14.91	3.25	1.00	2.00	96.92	Sft		
		Slab	18.98	14.91	1.00	1.00	282.99	Sft		
						Total Quantity		Sft	1,057.71	