


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		586		Date - site bills Register		23/5/22	
Company Name:		GVRC		Site:		Innopolis	
Name of Contractor		Dinesh Kumar Jaswal					
Nature of work		Fabrication					
Work done		From Date		27-02-22		To Date	
						05-03-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	MS box	2034.72	30	Kg's	61,041.60		
2.	75MM - Langle	678.24	30	Kg's	20,347.20		
3.	25MM - Langle	127.17	30	Kg's	3815.10		
4.	40MM square pipe	256.22	30	Kg's	7686.60		
5.	10MM square rod	219.60	30	Kg's	6588.		
6.	cheused plate	1034.94	30	Kg's	31,048.20		
7.	Gutter frame (Road)						
8.	25MM - Langle	21.19	30	Kg's	635.70		
9.							
10.							
11.	Total:				1,31,162.40		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: For 		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

23 MAY 2022

Asst. Project Manager (GVRC)

MEASUREMENT SHEET									
Work Description	Fabrication								
Name of the Contractor	Dinesh Kumar jaswal								
Prepared By	Salman.MD								
Work Date	27.02.20.22 -05.03.2022								
Bill Date	21-05-2022								
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F units	G= Sum of E Item Head Total
1	5600C MS staircase	MS box (200mmx100x6mm thick)	400mm	200mm	6mtr	12.00	2034.72	Kg's	
		75mm L-angle x 6mm thick	75mm	75mm	6mtr	16.00	678.24	Kg's	
		25mm L-angle x 3mm thick	25mm	25mm	6mtr	18.00	127.17	Kg's	
		40mm Square pipe x 2mm thick	80mm	80mm	6mtr	17.00	256.22	Kg's	
		10mm sq rod	10mm	10mm	1mtr	400.00	219.60	Kg's	
		Chequered plate 4mm thick(steps)	1mtr	0.3mtr	1.00	65.00	612.30	Kg's	
		Chequered plate(landing)	2mtr	1mtr	1.00	2.00	125.60	Kg's	
			2.20mtr	2.15 mtr	1.00	2.00	297.04	Kg's	
2	Gutter frame(main road)	25mm L-angle x 3mm thick	25mm	25mm	6mtr	3.00	21.19	Kg's	
									4372.08

Approved by

Madhu.T

Salman

23 MAY 2022
 Md. SALMAN
 Asst. Project Manager (G.V.R.C)

ESTIMATE SHEET															
Company Name:		GVRC		Approved By											
Project:		Innopolis		Madhu. T											
Work Description:		Fabrication													
Name of the Contractor		Dinesh kumar jashwal													
Prepared By:		Salman.MD													
Date:		21-05-2022													
S No.		Item Head													
1		5600C MS staircase		Item Description		Quantity		Units		Rate		Amount		Item Head Total	
				MS box(200x100)		2034.72		Kg's		30.00		61041.60			
				75mm L-angle		678.24		Kg's		30.00		20347.20			
				25mm L-angle		127.17		Kg's		30.00		3815.10			
				40mm square pipe		256.22		Kg's		30.00		7686.60			
				10mm square rod		219.6		Kg's		30.00		6588.00			
				Chequered plate		1034.94		Kg's		30.00		31048.20			
2		Gutter frame		25mm L-angle		21.19		Kg's		30.00		635.70			
				Total Amount								131162.40			

Md. Salman
 APPR
 23 MAY 2022
 Md. SALMAN
 Asst. Project Manager (G.V.R.C)

RE: GVRC SITE: Approval for Estimation of 5600C MS staircase. - Reg

From: sohammodi@modiproperties.com
To: salman@modiproperties.com
Cc: rameshreddy@modiproperties.com; madhu@modiproperties.com; sachin@modiproperties.com
Date: Friday, May 20, 2022, 03:32 PM GMT+5:30

Finalise at Rs. 30 per kg.

Regards,

Soham Modi

From: salman . <salman@modiproperties.com>
Sent: 20 May 2022 15:07
To: Soham Modi <sohammodi@modiproperties.com>
Cc: Rameshreddy . <rameshreddy@modiproperties.com>; Madhu T. <madhu@modiproperties.com>; sachin_modiproperties.com <sachin@modiproperties.com>
Subject: GVRC SITE: Approval for Estimation of 5600C MS staircase. - Reg

Respected MD sir,

Please find attached estimation of 5600C MS staircase and gutter channel at main entrance for your approval. As we have don't have circular rates for MS staircase works.

As per contractors asking rate amount is coming to 142850/-

As per Engg. fixed rate it is coming to 120988/-

Md. Salman Assist project manager | +91 8884143372 | Salman@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 |

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities