


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		588		Date - site bills Register		24/05/22	
Company Name:		GIVRC		Site:		Tinnopolis.	
Name of Contractor K. Kizan Kumar.							
Nature of work Hacking of FTP inner wall.							
Work done		From Date		To Date			
		20-01-22		27-04-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Hacking of FTP walls	7640.97	0.5	sqft	3820.5		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3820.5		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24/05/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## MEASUREMENT SHEET

Company Name		GVRC		Approved By		V. Ramesh Reddy			
Project:	Innopolis	Sign							
Work Description:	Hacking of ETP inner walls	Work start date:	20-01-2022						
Name of the contractor	Kiran Kumar	work end date:	27-01-2022						
Prepared By	V Ramesh Reddy	Date:	05-02-2022						
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Head Total
1	Hacking of ETP Walls	SHT North and south wall	5.4	1.0	16.4	2	177.6	Sft	
		SHT East and West wall	13.4	1.0	16.4	2	441.2	Sft	
		ANT tank North, South & middle wall	26.2	1.0	16.4	4	1721.8	Sft	
		ANT tank East and West	53.3	1.0	16.4	2	1748.7	Sft	
		Equalisation tank east wall	13.1	1.0	14.8	1	193.7	Sft	
		Equalisation tank west wall	24.9	1.0	14.8	1	368.1	Sft	
		Equalisation tank North wall	12.8	1.0	14.8	1	188.9	Sft	
		Equalisation tank South wall	12.8	1.0	14.8	1	188.9	Sft	
		CT North & South wall	9.8	1.0	16.4	2	322.9	Sft	
		CT East & West wall	3.9	1.0	16.4	2	129.2	Sft	
		HT east & west wall	3.3	1.0	16.4	2	107.6	Sft	
		HT North & South wall	9.8	1.0	16.4	2	322.9	Sft	
		PTS east & west wall	9.8	1.0	16.4	2	322.9	Sft	
		PTS North & South wall	9.8	1.0	16.4	2	322.9	Sft	
FT Tank wall	5.7	1.0	16.4	4	376.7	Sft			
FM tank wall	3.3	1.0	16.4	4	215.3	Sft			
OGC North & South wall	6.7	1.0	10.8	2	145.6	Sft			
OGC East & West wall	5.2	1.0	10.8	2	113.6	Sft			
SC tank wall	15.7	1.0	5.6	1	87.8	Sft			
OCC tank wall	15.7	1.0	9.2	1	144.6	Sft			
								sft	7641.0

QUANTITY SHEET									
Company Name:		GVRC		Approved by:		V Ramesh Reddy			
Project:		Innopolis		Sign:					
Work Description :		Hacking of ETP inner walls		Work start date:		20-01-2022			
Contractor:		Kiran Kumar		Work end date:		27-01-2022			
Prepared By:		V Ramesh Reddy		Date :		05-02-2022			
S No.	Item Head	Item Description	Quantity	Units	Rate as per GVDC Circular	Amount	Item head Total		
1	Hacking of ETP Walls		7640.979	Sft	0.5	3820.5			3820.5

Note : Hacking work has been done on scaffolding, as height of the tanks are 5m. In height

