


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		12		Date - site bills Register		24/5/22	
Company Name:		DRNRK Biotech		Site:		Nesttopohi	
Name of Contractor		Kotte Kashanna					
Nature of work		slab-1 + column-1 shifting work					
Work done		From Date		To Date			
		1/2/22		15/5/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	slab-1 work	71921.89	65/-	sft	4674919.58		
2.	+ column-1						
3.	work						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				4674919.58		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : <u>Work Completed.</u>							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24/5/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet

Company Name: Dr NRK Biotech pvt ltd  
 Project Name: Nextopolis  
 Work Description: slab-1 work  
 Contractor Name: K.Kashanna  
 Prepared By: G.Rahul  
 Date: 24-5-2022

Approved By: C.BALAMURALIKRISHNA  
 Sign

S.No.	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount	
1	Main Slab	Bottom mat	40733.82	sft	65		2647698.10	
2	projections		2,260.06	sft	65.00		146903.93	
3	Slab sides		3046.16	sft	65		198000.09	
4	deductions		1529.88	sft	65		99441.93	
5	ducts		753.58	sft	65		48982.71	
6	Beams		11044.92	sft	65		717920.08	
7	Slab CAPS		6669.12	sft	65		368493.09	
8	shear wall(lift wall)		1431.28	sft	65		93032.94	
9	stair case		852.50	sft	65		55412.50	
10	Columns-1		7660.28	sft	65		497918.06	
Inwords:Forty six lakhs sevnty four thousand nine hundred and nineteen only								4674919.58



Measurement Sheet		Dr NRK Biotech pvt ltd		Nextopolis		Approved By:		C.BALAMURALIKRISHNA		
Company Name:		Nextopolis		Slab-1 work		Sign				
Project Name:		K.Kashanna		G.Rahul						
Contractor Name:		24-5-2022								
Prepared By:										
Date:										
S.No.	Item Head	Item Description	A Length	B Breath	C Height	D No's	E=AXBXCXD Quantity	Units	Total Quantity	
1	Main Slab	Bottom mat Center part	156.27	165.20	1.00	1.00	25816.21			
			156.27	27.99	1.00	1.00	4373.63			
				eastern part	42.69	81.50	1.00	3478.90		
					42.69	75.27	1.00	1606.40		
				western part	41.21	111.29	1.00	4586.25		
					41.21	42.34	1.00	872.43		
									40733.82	
2	projections	south balcony	169.79	3.94	1.00	1.00	668.50			
			94.53	4.92	1.00	1.00	465.21			
				south -east balcony	62.37	4.92	1.00	306.96		
				south-west balcony	208.11	3.94	1.00	819.39		2260.06
				north balcony						
3	Slab sides	south	156.27	1.00	1.00	1.00	156.27			
			266.42	1.00	1.00	1.00	266.42			
				north	189.74	1.00	1.00	189.74		
				east	173.66	1.00	1.00	173.66		
				west					3046.16	
4	deductions	Ducts	5.03	13.65	1.00	2.00	137.30			
			3.05	14.57	1.00	1.00	44.45			
			5.04	20.11	1.00	1.00	101.29			
			5.04	10.65	1.00	1.00	53.62			
			5.02	9.94	1.00	1.00	49.94			
			5.02	12.39	1.00	1.00	62.19			
			5.02	22.88	1.00	1.00	114.88			
			18.44	3.70	1.00	1.00	68.30			
			18.10	22.35	1.00	0.50	202.35			
			4.79	36.19	1.00	1.00	173.36			

*Handwritten signature*









		B22	41.21	2.13	1.00	2.00	175.77	
		B42	41.21	0.98	1.00	1.00	40.56	
			111.29	2.13	1.00	2.00	474.69	
			111.29	0.98	1.00	1.00	109.54	11044.92
7	Slab CAPS	Caps	10.99	10.99	1.00	24.00	2899.43	
		Caps beam	10.01	10.01	1.00	15.00	1502.12	
			5.33	3.28	1.00	48.00	839.67	
			4.35	3.28	1.00	30.00	427.91	5669.12
8	shear wall(lift wall)	wall-1,2,3 for NE and NW lifts	9.84	1.00	11.00	12.00	1299.28	
			1.00	1.00	11.00	12.00	132.00	1431.28
9	stair case	wast slab staircase + landings (4 staircases)	15.75	5.00	1.00	4.00	315.00	
			13.75	6.50	1.00	4.00	357.50	
			9.00	5.00	1.00	4.00	180.00	852.50
10	Columns	C1	2.21	4.00	11.00	19.00	1851.47	
		C2 & C3	1.97	4.00	11.00	24.00	2078.84	
		C4	4.92	4.00	11.00	8.00	1732.37	
		C5	1	6.00	11.00	11.00	726.00	
		C6	1	6.60	11.00	4.00	290.40	
		C7	1	5.00	11.00	16.00	880.00	
		C8	1	9.20	11.00	1.00	101.20	7660.28

*Dr. [Signature]*



**Bill of Consumables Allowance**

K.KASHANNA  
Vinobha nagar  
Hyderabad - 500087

Date: 24-05-2022

**In favor of:** Nextopolis  
**Project / Site:** DR.NRK BIOTECH PVT LTD  
**Location:** Thurkapelly  
**Type of Work:** centering  
**Towards:** Allowance for Consumables

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of slab Total Amount = 4674919/- Work Done from date: 01-02-2022 to date 15-05-2022	Rs.934983.8/-

Amount in words: Rs. Nine lakhs thirty four thousand nine hundred and eighty three only.

Sign: \_\_\_\_\_

**Bill of equipment allowance**

K.KASHANNA  
Vinobha nagar  
Hyderabad - 500087

Date: 24-05-2022

**In favor of:** Nextopolis  
**Project / Site:** DR.NRK BIOTECH PVT LTD  
**Location:** Thurkapelly  
**Type of Work:** Centering work  
**Towards:** Allowance for Equipment.

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of slab Total Amount = 4674919/- Work Done from date: 01-02-2022 to date 15-05-2022	Rs.1869967.6/-

Amount in words: Rs. Eighteen lakhs sixty nine thousand nine hundred and sixty seven only.

Sign: \_\_\_\_\_

## Bill of Labour Charge

K.KASHANNA  
Vinobha nagar  
Hyderabad - 500087

Date: 23-05-2022

**In favor of:** Nextopolis  
**Project / Site:** DR.NRK BIOTECH PVT LTD  
**Location:** Thurkapelly  
**Type of Work:** centering work  
**Towards:** Labour Charge

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of slab Total Amount = 4674919/- Work Done from date: 01-02-2022 to date 15-05-2022	Rs.1869967.6/-

Amount in words: Rs. Eighteen lakhs sixty nine thousand nine hundred and sixty seven only.

Sign: \_\_\_\_\_