

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1237		Date - site bills Register		25-5-22	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		A. Basha					
Nature of work		Painting					
Work done		From Date		To Date			
		10-4-22		20-5-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block	3312	-4-	sft	13,248/-		
2.	Still floor	1518	-26-	sft	39,468/-		
3.	Primer + 1 st coat	26521	-4-	sft	1,06,083/-		
4.	Painting						
5.	for column &						
6.	ceiling work						
7.							
8.							
9.							
10.							
11.	Total:				1,58,799/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 25-5-22		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MR.Mallapur LLP	Approved by:	Rampursad					
Project:	Gulmohar Residency,	Sign:						
Work Description:	A-block still floor Painting							
Contractor Name:	Basha							
Prepared By:	P.Sai kumar							
Date:	24.05.22							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AXBXCxD Quantity	F Units
1	A-block	4" Band Party	6.00	1.00	1.00	92.00	552.00	rt
	Still floor Painting	2" Band Party Two Sides	15.00	1.00	1.00	184.00	2760.00	rt
	75 % Ball						3312.00	rt
		Texture Area	1.50	1.00	5.50	184.00	1518.00	SR
		Column Painting	5.50	1.00	9.25	92.00	4680.50	SR
		Beams	31.40	1.00	2.75	37.00	3194.95	SR
		Beams	34.66	1.00	2.75	6.00	571.89	SR
		Beams	125.00	1.00	2.75	2.00	687.50	SR
		Beams	10.75	1.00	2.75	54.00	1596.38	SR
		Beams	133.58	1.00	2.75	2.00	734.69	SR
		Ceiling	31.41	1.00	34.66	9.00	9798.04	SR
		Ceiling	31.41	1.00	9.81	7.00	2156.92	SR
		Ceiling	162.00	1.00	6.50	1.00	1053.00	SR
		Plaster	89.00	1.00	23.00	1.00	2047.00	SR
		Plaster					26521	SR

Bill for Equipment Allowance

Basha,
Nacharam ,
Hyderabad.

Date: 25.05.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting work done at A-block.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards A-block Stilt floor Primer + 1 st coat painting work done . Total Amount = 1,58,799 /- Work done from date : 10.04.22 to 20.05.22	Rs.63,519 /-

Amount in words: Sixty Three Thousand Five Hundred Nineteen Only.

Sign: Basha

Sign: _____

Bill for Labour Charges

Basha,
Nacharam,
Hyderabad.

Date: 24.05-22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting Work done at A-block
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards A-block Stilt floor Primer + 1 st coat painting work done . Total Amount = 1,58,799 /- Work done from date : 10.04.22 to 20.05.22	Rs.63,519 /-

Amount in words: Sixty Three Thousand Five Hundred Nineteen Only.

Sign: Basha

Allowance for Consumables

Basha.
Nacharam,
Hyderabad.

Date: 25.05.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting work done at D-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards A-block Stilt floor Primer + 1 st coat painting work done . Total Amount = 1,58,799 /- Work done from date : 10.04.22 to 20.05.22	Rs.31,759 /-

Amount in words: Thirty One Thousand Seven Hundred Fifty Nine Only.

Sign: Basha