


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		013		Date - site bills Register		26/05/2022	
Company Name:		Serene Constructions LLP		Site:		SOV-III	
Name of Contractor		Priyanka Devi					
Nature of work		Tiler laying work					
Work done		From Date		To Date		25/05/2022	
		10/04/2022					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa no: 121						
2.	Tiler laying work	1387.00	13.00	Sft	18,031.00/-		
3.	flooring work	285.60	13.00	Rft	3712.80/-		
4.	Ceramic Tiles for	740.00	16.00	Sft	11840.00/-		
5.	Bathroom						
6.	staircase granite	1.00	20,000.00	LS	20,000.00/-		
7.	fixing						
8.	kitchen platform	1.00	5500.00	LS	5,500.00/-		
9.	granite						
10.							
11.	Total:				65,674.00/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							Approved by:	
Company Name:		Serene Constructions LLP				Sign:		
Project:		Silver Oak Villas Part-III						
Work Description:		Tiles Laying work						
Contractor Name:		Priyanka Devi						
Prepared By		K.Purshotham						
Date:		26-05-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Tiles Laying Work	BUA 2040 Sft ( 68% Sft)	1387.00	Sft	13.00	18031.00		
	V.no:121 Flooring work	Skirting (14% Rft)	285.60	Rft	13.00	3712.80		
2	Ceramics Tiles For Bathroom	(180 Sft Per Toilet)	740.00	Sft	16.00	11840.00		
3	Kitchen & Utility	Cerimic tiles	70.00	Sft	14.00	980.00		
4	Staircase Granite Fixing	Threads	1.00	Lumsum	200000.00	200000.00		
	V.no 121	Raisers						
5	With Chamfering work	Black Granite	1.00	Lumsum	5500.00	5500.00		
	Kitchen Platform Granite.	Platform Patti						
		Edge Polishing with chamfering						
		Sink Cutting						
6	Main Door Granite 6" cladding with cross cutting work	Cutting and Fixing	1.00	Lumsum	2750.00	2750.00		
		Edge Polishing						
7	Tiles Shifting for Duplex villa	SUBA 2040@70 %	1428.00	Sft	0.90	1285.20		
	V.no:-121	Bath rooms tiles shifting -3-bathrooms	4.00	Nos	200.00	800.00		
		Each villa						
		Kitchen Dado & Utility Tiles Shifting	1.00	Nos	200.00	200.00		
		Kitchen Platform Shifting	1.00	Nos	150.00	150.00		
8	Tiles Shifting for Duplex villa	G to F.Floors Shifting charges	1.00	Nos	200.00	200.00		
	V.no 121	F.Floor to S.Floors Shifting charge	1.00	Nos	225.00	225.00		
Grand Total Amount						65,674.00		

Amt in Words:- Sixty Five Thousand Six Hundred Seventy Four Only.



**MEASUREMENT SHEET**

Company Name: Serene Constructions LLP

Project: Silver Oak Villas Part-III

Work Description: Tiles Laying work

Contractor Name: Priyanka Devi

Prepared By: K.Purshotham

Date: 26-05-2022

Approved by:  
Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Tiles Laying Work V.no:121 Flooring work	BUA 2040 Sft (68% Sft) Skirting (14% Rft)	1387.00 285.60	1.00 1.00	1.00 1.00	1.00 1.00	1387.00 285.60	Sft Rft	1,387.00 285.60
2	Ceramics Tiles For Bathroom	(180 Sft Per Toilet)	185.00	1.00	1.00	4.00	740.00	Sft	740.00
3	Kitchen & Utility	Cerimic tiles	70.00	1.00	1.00	1.00	70.00	Sft	70.00
4	Staircase Granite Fixing V.no 121 With Chamfering work	Threads Raisers	1.00	1.00	1.00	1.00	1.00	Nos	1.00
5	Kitchen Platform Granite.	Black Granite Platform Patti Edge Polishing with chamfering Sink Cutting	1.00	1.00	1.00	1.00	1.00	Lumsum	1.00
6	Main Door Granite 6" cladding with cross cutting work	Cutting and Fixing Edge Polishing SUBA 2040@70 %	1.00	1.00	1.00	1.00	1.00	Lumsum	1.00
7	Tiles Shifting for Duplex villa V.no:-121	Bath rooms tiles shifting - 3-bathrooms Each villa Kitchen Dado & Utility Tiles Shifting Kitchen Platform Shifting	1428.00 4.00 1.00 1.00	1.00 1.00 1.00 1.00	1.00 1.00 1.00 1.00	1.00 1.00 1.00 1.00	1428.00 4.00 1.00 1.00	Sft Nos Nos Nos	1,428.00 4.00 1.00 1.00
8	Staircase Granite Shifting charges V.no 121	G to F.Floors Shifting charges F.Floor to S.Floors Shifting charge	1.00 1.00	1.00 1.00	1.00 1.00	1.00 1.00	1.00 1.00	Nos Nos	1.00 1.00







**Bill for Consumables Allowance**

Priyanka Devi  
A.S Rao Nagar, Sainkपुरi  
HYDERABAD

Date: - 26-05-22

**In favor of:** M/s. Serene Construction LLP  
**Project / Site:** Silver Oak Villas Part-III  
**Location:** Cherlapally

**Type of Work:** Tiles Laying Work  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards : Completed work: Floor Tiles & Bathroom Tiles Laying Work Completed in <b>Villa No 121.</b> <b>Total amount = 65,674/-.</b> Work Done from Date:10.04.22 To Date: 25.05.22	Rs 13,134/-.

Amount in words: Rs.Thirteen Thousand One Hundred and Thirty Four Only/-

Sign: 