

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	50	Date - site bills Register	20-05-22			
Company Name:	MRP LLP	Site:	N96			
Name of Contractor	Choudhary Prasad					
Nature of work	CIVIL					
Work done	From Date	To Date				
	10-4-22	19-05-22				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Site office brick work	3171.56	13/-	Sft	41,229/-	
2.	Site office ceiling	2138	16/-	Sft	34,208/-	
3.	Plastering work					
4.	Site office Plaster	6320	16/-	Sft	1,01,120/-	
5.	Site office chown	31.5	45/-	Sft	1417/-	
6.	Door frame framing	07	150/-	NO'S	1050/-	
7.	Trangle frame fixing	10	120/-	NO'S	1200/-	
8.	Plat form casted	11.1	40/-	Sft	442/-	
9.	Site office ceiling and conawn Halkis	3783	0.50/-	Sft	1891/-	
10.						
11.	Total:				1,82,558/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.	-		PO/WO date:	-		
Remarks :	WORK COMPLETED					
Approved by Project Manager	Approved by Design Team		Approved by M.D.			
Date: 20/05/22.	Date:		Date:			
Sign:	Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Choudary prasad
Address: H.no -325, Balaji nagar
Hyderabad

Date: 20-05-22

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Civil work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Site office room brick work and plastering work completed Total Amount = 182558/- Work done from date 10-4-22 to date: 19-05-2022	Rs. 73023/-

Amount in words: Seventy three thousand twenty three rupees only.

Sign: _____

Bill for Equipment Charges

Choudary prasad
Address: H.no -325, Balaji nagar
Hyderabad

Date: 20-05-22

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Civil work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Site office room brick work and plastering work completed Total Amount = 182558/- Work done from date 10-4-22 to date: 19-05-2022	Rs.73023/-

Amount in words: Seventy three thousand twenty three rupees only.

Sign: _____

Bill for Consumable Charges

Choudary prasad
Address: H.no -325, Balaji nagar
Hyderabad

Date: 20-05-22

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Civil work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Site office room brick work and plastering work completed Total Amount = 182558/- Work done from date 10-4-22 to date: 19-05-2022	Rs. 36511/-

Amount in words: Thirty six thousand five hundred and eleven rupees only.

Sign: _____

MEASUREMENT SHEET									
Company Name:		MRPLLP	Approved by: Vijay.ruj						
Project:		Nilgiri Heights							
Work Description:		Civil work							
Contractor:		Choudary prasad							
Prepared By:		Amil M							
Date:		20-50-2022							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Site office room brick work	Site office room brick work	46.0	1.0	13.0	1.0	598.0	Sft	
			126.0	1.0	13.0	1.0	1,638.0	Sft	
			23.0	1.0	4.5	1.0	103.5	Sft	
			26.0	1.0	13.0	1.0	338.0	Sft	
			22.0	1.0	13.0	1.0	286.0	Sft	
			16.0	1.0	13.0	1.0	208.0	Sft	
2	Site office Ceiling plastering	Site office Ceiling plastering	12.0	21.0	1.0	1.0	252.0	Sft	
			11.0	14.0	1.0	1.0	154.0	Sft	
			12.0	14.0	1.0	1.0	168.0	Sft	
			20.0	24.0	1.0	1.0	480.0	Sft	
			34.0	22.0	1.0	1.0	748.0	Sft	
			24.0	11.0	1.0	1.0	264.0	Sft	
			12.0	6.0	1.0	1.0	72.0	Sft	
3	Site office room plastering work	Site office room plastering work internal & external	46.0	1.0	13.0	2.0	1,196.0	Sft	
			126.0	1.0	13.0	2.0	3,276.0	Sft	
			23.0	1.0	4.0	2.0	184.0	Sft	
			26.0	1.0	13.0	2.0	676.0	Sft	
			22.0	1.0	13.0	2.0	572.0	Sft	
			16.0	1.0	13.0	2.0	416.0	Sft	
6	Site office chajja's	Chajja's exterior w/o plastering 3 sides	4.5	1.5	1.0	7.0	31.5	Sft	
7	Site office door frames	Door frames fixing with bed	1.0	1.0	1.0	7.0	7.0	no's	
8	Site office Z angle frame	Z angle frame fixing at all windows	1.0	1.0	1.0	10	10	no's	
9	platform in pantry	kitc hen platform casted and plastered in pantry room	6.5	1.7	1.0	1.0	11.1	Sft	
10	Site office Ceiling hacking	Site office Ceiling hacking	12.0	21.0	1.0	1.0	252.0	Sft	
			11.0	14.0	1.0	1.0	154.0	Sft	
			12.0	14.0	1.0	1.0	168.0	Sft	
			20.0	24.0	1.0	1.0	480.0	Sft	
			34.0	22.0	1.0	1.0	748.0	Sft	
			24.0	11.0	1.0	1.0	264.0	Sft	
			12.0	6.0	1.0	1.0	72.0	Sft	
11	Site office columns hacking	Site office columns hacking	5.0	1.0	11.5	8.0	460.0	Sft	
			3.0	1.0	11.5	6.0	207.0	Sft	
			4.0	1.0	11.5	5.0	230.0	Sft	

ESTIMATE SHEET							
Company Name:		MRPL LP		Approved by: Vijay raj			
Project:		Niglis Heights					
Work Description:		Civil work					
Contractor:		Prasad choudary . ch					
Prepared By:		Anil M					
Date:		20-50-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Site office room brick	Site office room brick work	598.0	Sft	13.00	7,774.00	
			1638.0	Sft	13.00	21,294.00	
			103.5	Sft	13.00	1,345.50	
			338.0	Sft	13.00	4,394.00	
			286.0	Sft	13.00	3,718.00	
			208.0	Sft	13.00	2,704.00	
2	Site office Ceiling plastering	Site office Ceiling plastering	252.0	Sft	16.00	4,032.00	
			154.0	Sft	16.00	2,464.00	
			168.0	Sft	16.00	2,688.00	
			480.0	Sft	16.00	7,680.00	
			748.0	Sft	16.00	11,968.00	
			264.0	Sft	16.00	4,224.00	
			72.0	Sft	16.00	1,152.00	
3	Site office room plastering work	Site office room plastering work internal & external	1196.0	Sft	16.00	19,136.00	
			3,276.0	Sft	16.00	52,416.00	
			184.0	Sft	16.00	2,944.00	
			676.0	Sft	16.00	10,816.00	
			572.0	Sft	16.00	9,152.00	
			416.0	Sft	16.00	6,656.00	
6	Site office chajja's	Chajja's exterior w/o plastering 3 sides	31.5	Sft	45.00	1417.5	
7	Site office door frames	Door frames fixing with bed	7.0	no's	150.00	1050.0	
8	Site office Z angle frame	Z angle frame fixing at all windows	10.0	no's	120.00	1200.0	
9	platform in pantry	kitchen platform casted and plastered in pantry room	11.1	Sft	40.00	442.0	
10	Site office Ceiling hacking	Site office Ceiling hacking	252.0	Sft	0.5	126.0	
			154.0	Sft	0.5	77.0	
			168.0	Sft	0.5	84.0	
			480.0	Sft	0.5	240.0	
			748.0	Sft	0.5	374.0	
			748.0	Sft	0.5	374.0	
			264.0	Sft	0.5	132.0	
			72.0	Sft	0.5	36.0	
11	Site office columns hacking	Site office columns hacking	460.0	Sft	0.5	230.0	
			207.0	Sft	0.5	103.5	
			230.0	Sft	0.5	115.0	
Total Amount						1,82,558.50	

Handwritten signature or initials.