

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1204		Date - site bills Register		01/06/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Bassapa					
Nature of work		Painting work second coating					
Work done		From Date		20/05/2022		To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Upper Basement	21,047.00					
2.	Driveway & R/W	36,833.00	1.75	Sq/-	36,833.00		
3.	Lower Basement						
4.	Driveway & R/W	16,960.00	1.75	Sq/-	29,190.00		
5.							
6.							
7.	Add 12% GST				66,027.00		
8.					11,884.00		
9.							
10.							
11.	Total:				77,912.00/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 1/6/2022		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET										
Company Name:		MPL			Prepared by:		R.Ashok			
Project:		May Flower Platinum								
Work Description:		Upper & Lower Basements Driveways Second coat Painting Work								
Contractor Name:		B.Bassapa								
Date:		01.06.2022								
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head	
Upper Basement (Basement-I)										
1	East Side Driveway	Slab	87.91	23.66	1.00	1.00	2,079.95	Sft	2,079.95	
		Beams	87.91	1.00	3.25	3.00	857.12	Sft		
		Columns	23.66	1.00	3.25	9.00	692.06	Sft	1,549.18	
	B Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	C Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	D Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	E Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	F Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	G Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	H Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	I Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft	360.00	
						Total Quantity in area		Sft	3,989.13	
2 South Side Driveway										
		Slab	136.41	12.91	1.00	1.00	1,761.05	Sft	1,761.05	
		Beams	136.41	1.00	3.25	3.00	1,330.00	Sft		
			12.91	1.00	3.25	11.00	461.53	Sft	1,791.53	
		Columns								
	18 Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	19 Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		
	20 Grid	CBI	4.50	1.00	10.00	1.00	45.00	Sft		

