

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		52		Date - site bills Register		04-06-22	
Company Name:		MRP LLP		Site:		N9h	
Name of Contractor							
SVC Construction's							
Nature of work							
R.C.C work							
Work done		From Date		To Date			
		20.05.22		28.05.22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Block-A						
2.	Column-3						
3.	189 floor column	5177	391/-	sqft	2,01,923/-		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,01,923/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO:		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04-06-22		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 01.06.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 1 st Floor Columns (Column - 3) Work - Centering, Rodbending, Concreting Works. Total Amount = 2,01,923/- Work done from date 20.05.2022 to 28.05.2022	Rs. 40,384/-

Amount in words: Forty Thousand Three Hundred and Eighty Four Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 01.06.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 1 st Floor Columns (Column - 3) Work - Centering, Rodbending, Concreting Works. Total Amount = 2,01,923/- Work done from date 20.05.2022 to 28.05.2022	Rs. 1,61,535/-

Amount in words: One Lakh Sixty One Thousand Five Hundred and Thirty Five Rupees Only.

Sign: _____

Block - A - Columns - 3 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET										
Company Name:		MRPLLP		Prepared by:		Vijay Raj				
Project:		Nilgiri Heights		Block - A - Columns - 3 (1st floor Columns) - Centering, Rodbending and Concreting Works						
Contractor Name:		SVC Constructions								
Date:		01-06-2022								
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total			
1	Block - A - Columns - 3 1st Floor Columns	Column - 3	5,177.52	Sft	39.00	2,01,923.28				
Total Amount							2,01,923.28			
Amount in words :- Two Lakh One Thousand Nine Hundred and Twenty Three Rupees Only										
Note: - Deducted Rs1/- for using RMC										

h

Block - A - Columns - 3 - Centering, Rodbanding and Concreting Works

MEASUREMENT SHEET		MRP/ILP	Prepared by:	Vijay Raj							
Company Name:		Nilegai Heights									
Project:		Block - A - Columns - 3 (1st floor Columns) - Centering, Rodbanding and Concreting Works									
Work Description:		SVC Constructions									
Contractor Name:											
Date:		01-06-2022									
S No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head		
	1 Block - A - Columns - 3										
	1st Floor Columns										
		C1 (9' x 18')	4.50	1.00	8.16	5.00	183.60	Sft			
		C1A (9' x 18')	4.50	1.00	8.16	2.00	73.44	Sft			
		C2 (9' x 21')	5.00	1.00	8.16	8.00	326.40	Sft			
		C2A (9' x 21')	5.00	1.00	8.16	6.00	244.80	Sft			
		C2B (9' x 21')	5.00	1.00	8.16	7.00	285.60	Sft			
		C3 (9' x 24')	5.50	1.00	8.16	2.00	89.76	Sft			
		C3A (9' x 24')	5.50	1.00	8.16	4.00	179.52	Sft			
		C4 (9' x 30')	6.50	1.00	8.16	15.00	795.60	Sft			
		C4A (9' x 30')	6.50	1.00	8.16	14.00	742.56	Sft			
		C4B (9' x 30')	6.50	1.00	8.16	19.00	1,607.76	Sft			
		C4C (9' x 30')	6.50	1.00	8.16	2.00	106.08	Sft			
		C5 (9' x 36')	7.50	1.00	8.16	2.00	122.40	Sft			
		C5A (9' x 36')	7.50	1.00	8.16	4.00	244.80	Sft			
		C5B (9' x 36')	7.50	1.00	8.16	2.00	122.40	Sft			
		C6 (9' x 42')	8.50	1.00	8.16	4.00	277.44	Sft			
		C6A (9' x 42')	8.50	1.00	8.16	2.00	138.72	Sft			
		C7 (9' x 15')	4.00	1.00	8.16	5.00	163.20	Sft			
		C8 (9' x 18')	4.50	1.00	8.16	2.00	73.44	Sft			
									5,177.52		