

**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register	1250	Date - site bills Register	5/6/2022
Company Name:	MRMILP	Site:	G.M.R
Name of Contractor	Mahendra Kumar Gujar.		
Nature of work	Tiles work done at F-Block		
Work done	From Date	To Date	
	01/05/22	30/5/2022	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Towards F-Block					
2.	flat nos 404					
3.	SBOA (677)	911	16/-	sft	14,576	
4.	skirting (187)	245	16/-	Rft	3920	
5.	200 sft per Toilet	400	18/-	sft	7200	
6.	kitchen & utility	80	15/-	sft	1200	
7.						
8.						
9.						
10.						
11.	Total:				26,896/-	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : All works completed

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, cart work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET								
Company Name:	MRMLLP					Approved by:	Ramprasad	
Project:	Gulmohar Residency					Sign:		
Work Description:	Flooring and Bathroom tiles in F-404 flat							
Contractor Name:	Mahendra kumar Gujjar							
Prepared By	K.Srikanth							
Date:	03.06.22							
			A	B	C	D	E= AxBxCxD	F
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	F-404 Flat							
	2'x2' flooring	SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
	2'x2' Skirting	Skirting 18%	245	1.00	1.00	1.00	245.00	Rft
		(200 sft per toilet)	200	1.00	1.00	2.00	400.00	Sft
	Kitchen&Utility	(80 sft per flat)	80	1.00	1.00	1.00	80.00	Sft

ESTIMATE SHEET						
Company Name:	MRMLLP					Approved by Ramprasad
Project:	Gulmohar Residency					Sign:
Work Description:	Flooring and Bathroom tiles in F-404 flat					
Contractor Name:	Mahendra kumar Gujjar					
Prepared By	K.Srikanth					
Date:	03.06.22					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Vetrified tiles	SBUA 1360sft(67%)	911.00	Sft	16.00	14576.00
		Skirting 18%	245.00	Rft	16.00	3920.00
		(200 sft per toilet)	400.00	Sft	18.00	7200.00
		(80 sft per flat)	80.00	Sft	15.00	1200.00
						26,896
Amount in words:Twenty Six Thousand Eight Hundread Ninety six Rupees only.						

## Allowance for Consumables

Mahendra Kumar Gujjar  
mallapur,  
Hyderabad.

Date: 06.03.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Tiles work at F-Block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:404 Total Amount = 26,896/- Work done from date 01.05.22 to date 30.05.22	Rs.5,379/-

Amount in words: Five Thousand Three Hundred And Seventy Nine Rupees Only.

Sign: 

Bill for Labour Charges

Mahendra kumar Gujjar  
mallapur  
Hyderabad.

Date: 03.06.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Tiles work at F-Block  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:404 Total Amount = 26,896/- Work done from date 01.05.22 to date 30.05.22	Rs.10,758 /-

Amount in words: Ten Thousand Seven Hundred And Fifty Eight Rupees Only.

Sign: 

## Bill for Equipment Allowance

Mahendra ku,mar Gujjar  
mallapur  
Hyderabad.

Date: 03.06.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Granite Laying at F-Block  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:404. Total Amount = 26,896/- Work done from date 01.05.22 to date 30.05.22	Rs.10,758 /-

Amount in words: Ten Thousand Seven Hundred And Fifty Eight Rupees Only.

Sign: \_\_\_\_\_

