


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1214		Date - site bills Register		03/06/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		Priyanka Devi					
Nature of work		Granite fixing					
Work done		From Date		To Date			
		15/05/2022		31/05/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Exit Ramp Tiles Cladding	500.00	22.00	Sq/	11,000.00		
2.	Border Fixing	234.00	38.00	R/L	8,892.00		
3.	chubbie railing						
4.	Kitchen platform	79.90	18.00	Sq/	1,438.16		
5.	Kitchen platform palis	45.75	18.00	R/L	823.50		
6.	SS Sink fixing	2.00	450.00	N/A	900.00		
7.	Chamfering work	486.50	25.00	R/L	12,162.50		
8.							
9.							
10.							
11.	Total:				35,216.00/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 6/6/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour charges

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:03-06-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Granite Fixing
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards Exit ramp wall big tile and granite cladding and clubhouse pantry kitchen platform granite work purpose Total amount =Rs 35,216.00 Work done from date 15-05-2022 to 31-05-2022	Rs.14,086.00

Amount in words: Fourteen Thousand and Eighty Six Rupees Only.

Sign: _____

Bill for Equipment Allowance

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:03-06-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Granite Fixing.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Exit ramp wall big tile and granite cladding and clubhouse pantry kitchen platform granite work purpose Total amount =Rs 35,216.00 Work done from date 15-05-2022 to 31-05-2022	Rs.14,086.00

Amount in words: Fourteen Thousand and Eighty Six Rupees Only.

Sign: _____

Bill for Consumables

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:03-06-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Granite Fixing.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Exit ramp wall big tile and granite cladding and clubhouse pantry kitchen platform granite work purpose Total amount =Rs 35,216.00 Work done from date 15-05-2022 to 31-05-2022	Rs.7,043.00

Amount in words: Seven Thousand and Forty Three Rupees Only

Sign: _____

MEASUREMENT SHEET

Company Name:		MPL	Prepared by:		R.Ashok				
Project:		May Flower Platinum							
Work Description:		Exit Ramp Tile and Granite Cladding work							
Contractor Name:		Priyanka Devi							
Date:		03.06.2022							
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
Exit Ramp Tile and Granite Cladding work									
1 Tiles Wall Cladding									
	Walls		35.00	1.00	6.00	2.00	420.00	Sft	
	Beam		35.00	1.00	1.00	1.00	35.00	Sft	
	Columns		3.00	1.00	5.00	3.00	45.00	Sft	
500.00									
2 Granite Cladding									
	Beam		35.00	1.00	1.00	1.00	35.00	Rft	
	Ramp Entrance Cladding		21.00	1.00	1.00	1.00	21.00	Rft	
	Granite patti for ducts		10.00	1.00	1.00	2.00	20.00	Rft	
			12.00	1.00	1.00	1.00	12.00	Rft	
			15.00	1.00	1.00	2.00	30.00	Rft	
	Entrance Ramp 3' wall patti		42.00	1.00	1.00	2.00	84.00	Rft	
			32.00	1.00	1.00	1.00	32.00	Rft	
234.00									
3 Kitchen Platform Granite									
	Clubhouse Pantry		7.89	3.00	1.00	1.00	23.67	Sft	
			6.75	3.00	1.00	2.00	40.50	Sft	
			2.33	6.75	1.00	1.00	15.73	Sft	
79.90									
4 Kitchen Platform Granite Patti									
	Clubhouse Pantry		45.75	1.00	1.00	1.00	45.75	Rft	
45.75									
5 SS Sink Fixing									
	Clubhouse Pantry		1.00	1.00	1.00	2.00	2.00	No's	
2.00									
6 Chamfering									
	Beam		35.00	1.00	1.00	1.00	35.00	Rft	
	Ramp Entrance Cladding		21.00	1.00	1.00	2.00	42.00	Rft	
			23.00	1.00	1.00	2.00	46.00	Rft	

