


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		52		Date - site bills Register		04-06-22	
Company Name:		MRP LLP		Site:		N9h	
Name of Contractor		T. Kusumanna					
Nature of work		Earth work					
Work done		From Date		10-04-22		To Date	
						02-06-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation	324	09/-	Cft	2916/-		
2.	Excavation	480	09/-	Cft	4320/-		
3.	Dust shifting	4560	02/-	Sft	9120/-		
4.	Redmund filling	1560	2.50/-	Sft	3900/-		
5.	Leveling work	1440	2.25/-	Sft	3240/-		
6.	Masonry work	90	35/-	Sft	3150/-		
7.	Tire shifting	2000	0.90/-	Sft	3150/-		
8.	Debris removal	4560	02/-	Sft	9120/-		
9.							
10.							
11.	Total:					37,566/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04-06-22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

T.Kurmanna
Address:H.no -45,Bank colony,mallapur
Hyderabad

Date:04.06.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Excavation work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation dust shifting and tiles shifting work completed Total Amount =37566/- Work done from date 10-4-22 to date: 02-06-2022	Rs.15026/-

Amount in words: Fifteen thousand twenty six rupees only.

Sign: _____

Bill for Equipment Charges

T.Kurmanna
Address:H.no -45,Bank colony,mallapur
Hyderabad

Date:04.06.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Excavation work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation dust shifting and tiles shifting work completed Total Amount =37566/- Work done from date 10-4-22 to date: 02-06-2022	Rs.15026/-

Amount in words: Fifteen thousand twenty six rupees only.

Sign: _____

Bill for consumble Charges

T.Kurmanna
Address:H.no -45,Bank colony,mallapur
Hyderabad

Date:04.06.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: Excavation work
Towards: Allowance for Consumble Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation dust shifting and tiles shifting work completed Total Amount =37566/- Work done from date 10-4-22 to date: 02-06-2022	Rs.7513/-

Amount in words: Seven thousand five hundred thirteen rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name:		MRP LLP		Approved by: Vijay Raj					
Project:		Nigeri Heights							
Work Description:		Earthwork							
Contractor:		T. Kurumana							
Prepared By:		Anil M							
Date:		04.06.2022							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Excavation of soil for North side compound wall footings purpose	Excavation of soil for North side compound wall footings purpose	3.0	3.0	3.0	12.0	324.0	CF	
2	Excavation of soil for laying shabad in store room	Excavation of soil for laying shabad in store room	10.0	12.0	0.5	8.0	480.0	CF	
3	Dust shifting work	Dust shifting work For Laying shabad stone purpose in all store rooms	95.0	12.0	0.5	8.0	4,560.0	SF	
4	Red mud filling work	Red mud filling work at north side footpath	195.0	8.0	1.0	1.0	1,560.0	SF	
5	Levelling work	Levelling work under drive way slab	120.0	12.0	1.0	1.0	1,440.0	SF	
6	Morrum rock removing	Morrum rock removing at block B footings	18.00	5.00	1.00	1.00	90.00	CF	
7	Tiles shifting	Tiles shifting for site office room purpose	2000.0	1.0	1.0	1.0	2,000.0	SF	
8	Debris removing	Debris removing in all store rooms	95.0	12.0	0.5	8.0	4,560.0	SF	

ESTIMATE SHEET

Company Name: MRPLLP
 Project: Nilgiri Heights
 Work Description: Earthwork
 Contractor: T. Kurmanna
 Prepared By: Anil M
 Date: 04.06.2022

Approved by: Vijay raj

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Excavation of soil for North side compound wall footings purpose	Excavation of soil for North side compound wall footings purpose	324.0	Cft	9.00	2,916.00	
2	Excavation of soil for laying shabad in store room	Excavation of soil for laying shabad in store room	480.0	Cft	9.00	4,320.00	
3	Dust shifting work	Dust shifting work For Laying shabad stone purpose in all store rooms	4560.0	Sft	2.00	9,120.00	
4	Red mud filling work	Red mud filling work at north side footpath	1,560.0	Cft	2.50	3,900.00	
5	Levelling work	Levelling work under drive way slab	1440.0	Sft	2.25	3,240.00	
6	Morrum rock removing	Morrum rock removing at block B footings	90.0	cft	35.00	3,150.00	
7	Tiles shifting	Tiles shifting for site office room purpose	2000.0	Sft	0.90	1,800.00	
8	Debris removing	Debris removing in all store rooms	4560.0	Sft	2.0	9,120.00	
						Total amount:	37,566.00

4