

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1253		Date - site bills Register		6/6/2022	
Company Name:		MRMLLP		Site:		G.M.R	
Name of Contractor		Janardhan prasad.					
Nature of work		Tile laying work done at F-305					
Work done		From Date		To Date		30/5/2022	
		01/5/2022					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	F-Block flat						
2.	no 305						
3.	SBVA (67.1)	911	16/-	sft	14,576/-		
4.	skirting (18.1)	245	16/-	Rft	3920/-		
5.	200sft per toilet	400	18/-	sft	7200/-		
6.	kitchen & utility	80	15/-	sft	1200/-		
7.	SBVA (67.1)	911	4/-	sft	3644/-		
8.	skirting (18.1)	245	4/-	Rft	980		
9.							
10.							
11.	Total:				31520/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MRMLLP

Approved by: Ramprasad

Project: Gulmohar Residency

Sign:

Work Description: Flooring and Bathroom tiles in F-305 flat

Contractor Name: Jafaruddin P. Rajesh

Prepared By: G.Rajesh

Date: 01.06.22

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	F-305 Flat							
	4'x2' flooring	SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
	4'x2' Skirting	Skirting 18%	245	1.00	1.00	1.00	245.00	Rft
		(200 sft per toilet)	200	1.00	1.00	2.00	400.00	Sft
	Kitchen&Utility	(80 sft per flat)	80	1.00	1.00	1.00	80.00	Sft
		SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
		Skirting 18%	245	1.00	1.00	1.00	245.00	Rft

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 01.06.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles work at F-Block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:305 Total Amount = 31,520/- Work done from date 01.05.22 to date 30.05.22	Rs.6,304/-

Amount in words: Six Thousand Three Hundred And Thirty Four Rupees Only.

Sign: Janardhan

Bill for Labour Charges

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 01.05.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work at F-Block
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:305. Total Amount = 31,520/- Work done from date 01.05.22 to date 30.05.22	Rs.12,608 /-

Amount in words: Twelve Thousand Six Hundred And Eight Rupees Only.

Sign: Janardhan

Bill for Equipment Allowance

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 01.05.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles work at F-Block
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:305. Total Amount = 31,520/- Work done from date 01.05.22 to date 30.05.22	Rs.12,608 /-

Amount in words: Twelve Thousand Six Hundred And Eight Rupees Only.

Sign: Janardhan