

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1256	Date - site bills Register		6/6/2022		
Company Name:		MRMLLP	Site:		G.M.R		
Name of Contractor Tanardhan prasad.							
Nature of work Tile laying work done at F-Block							
Work done		From Date	01/5/2022	To Date	30/5/2022		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards F-Block						
2.	flat nos-302						
3.	SBOA (671.)	911	161-	sft	14576		
4.	skirting (181.)	245	161-	Rft	3920		
5.	200sft per Toilet	200	181-	sft	7200		
6.	kitchen & utility	80	151-	sft	1200		
7.	SBOA (671.)	436	41-	sft	1744		
8.	skirting	100	41-	Rft	400		
9.							
10.							
11.	<b>Total:</b>				29040/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Whichever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name:	MRMLLP					Approved by:	Ramprasad
Project:	Gulmohar Residency					Sign:	
Work Description:	Flooring and Bathroom tiles in F-302 flat						
Contractor Name:	Janardhan Prasad						
Prepared By	G.Rajesh						
Date:	01.05.22						

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	F-302 Flat							
	2'x2' flooring	SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
	2'x2' Skirting	Skirting 18%	245	1.00	1.00	1.00	245.00	Rft
		(200 sft per toilet)	200	1.00	1.00	2.00	400.00	Sft
	Kitchen&Utility	(80 sft per flat)	80	1.00	1.00	1.00	80.00	Sft
		SBUA 1360sft(67%)	436	1.00	1.00	1.00	436.00	Sft
		Skirting 18%	100	1.00	1.00	1.00	100.00	Rft



## Allowance for Consumables

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.

Date: 01.06.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Tiles work at F-Block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:302 Total Amount = 29,040/- Work done from date 01.05.22 to date 30.05.22	Rs.5,808/-

Amount in words: Five Thousand Eight Hundred And Eight Rupees Only.

Sign: Janardhan

Bill for Labour Charges

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.

Date: 01.06.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles work at F-Block  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:302. Total Amount = 29,040/- Work done from date 01.05.22 to date 30.05.22	Rs.11,616 /-

Amount in words: Eleven Thousand Six Hundred And Sixteen Three Rupees Only.

Sign: Janardhan

## Bill for Equipment Allowance

Janardhan Prasad,  
Plot-no-42, Vinobha Nagar,  
Hyderabad.

Date: 01.06.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Granite Laying at F-Block  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles work at F-Block flat.no:302. Total Amount = 29,040/- Work done from date 01.05.22 to date 30.05.22	Rs.11,616 /-

Amount in words: Eleven Thousand Six Hundred And Sixteen Three Rupees Only.

Sign: Janardhan